

3 1761 11968151 8

DN


1

H101

A-C

101

COPY FOR MR. J. ALLAN ROSS



HYDRO-ELECTRIC INQUIRY COMMISSION

ENGINEERING DATA

THE QUEENSTON-CHIPPAWA POWER DEVELOPMENT

GENERAL INDEX


CHAPTER "A"—PREFACE

CHAPTER "B"—HISTORY

CHAPTER "C"—ADVISORY REPORTS

WALTER J. FRANCIS & COMPANY

CONSULTING ENGINEERS



Digitized by the Internet Archive
in 2023 with funding from
University of Toronto

<https://archive.org/details/31761119681518>

HYDRO-ELECTRIC INQUIRY COMMISSION

ENGINEERING DATA

in regard to

THE QUEENSTON-CHIPPAWA POWER DEVELOPMENT

of

THE HYDRO-ELECTRIC POWER COMMISSION OF ONTARIO

Walter J. Francis & Company

Consulting Engineers

Toronto, Ontario,

August 30th, 1923.

Hydro-Electric Inquiry Commission,
W. D. Gregory, Esq., Chairman,
T O R O N T O, Ontario.

re Engineering Data. The Queenston-Chippawa Power Development
of the Hydro-Electric Power Commission of Ontario.

Mr. Chairman and Gentlemen:

In complying with your instructions, it gives me pleasure to forward herewith to your Secretary, Mr. J. H. W. Bower, the engineering data in regard to the Queenston-Chippawa Power Development of the Hydro-Electric Power Commission of Ontario, being the whole series of chapters which we have submitted to you from time to time during the course of preparation.

The economics of the Niagara System, of which the Queenston-Chippawa Power Development forms a part, is dealt with in two separate volumes under the titles: "Study of Niagara System, Part I, being for period ending October 31st, 1921" and "Study of Niagara System, Part II, being for period commencing November 1st, 1921", the former of which is dated June 15th, 1923, and the latter June 23rd, 1923.

I trust that the whole may be found in order.

Yours very truly,

Walter J. Francis

Consulting Engineer.

Toronto, Ontario,

August 30th, 1933.

Hydro-Electric Industry Commission,
W. D. Gregory, Esq., Chairman,
T O R O N T O, Ontario.

Re Engineering Data, The Greenstein-Chippewa Power Development
of the Hydro-Electric Power Commission of Ontario.

Mr. Chairman and Gentlemen:

In complying with your instructions, I give me

pleasure to forward herewith to your Secretary, Mr. J. H. Bower, the
engineering data in regard to the Greenstein-Chippewa Power Development of
the Hydro-Electric Power Commission of Ontario, being the whole series of
chapters which we have submitted to you from time to time during the course of
preparation.

The economics of the Niagara System, of which the Greenstein-Chippewa Power
Development forms a part, is dealt with in two separate volumes under the
titles: "Study of Niagara System, Part I, being for period ending October
31st, 1931" and "Study of Niagara System, Part II, being for period commencing
November 1st, 1931", the former of which is dated June 18th, 1933, and the
latter June 23rd, 1933.

I trust that the whole may be found in order.

Yours very truly,

Walter J. Francis

Consulting Engineer.

GENERAL INDEX.

GENERAL INDEX.

<u>Preface</u>	<u>Chapter A</u>
<u>History</u>	<u>Chapter B</u>
<u>Advisory Reports</u>	<u>Chapter C</u>
<u>Power Available</u>	<u>Chapter D</u>
<u>General Description</u>	<u>Chapter E</u>
<u>Organization</u>	<u>Chapter F</u>
<u>Contract Work and Other Construction Procedure</u>	<u>Chapter G</u>
<u>Construction Plant</u>	<u>Chapter H</u>
Concrete and Reinforced Concrete	
Transportation	
Earth and Rock Excavation, Canal	
Earth and Rock Excavation, Intake, Welland River,	
Forebay, Power House and Tailrace	
<u>Quantities</u>	<u>Chapter J</u>
Right-of-way	
Temporary Buildings and Commissariat for Construction	
Bridges and Crossings	
Summary	
<u>Costs</u>	<u>Chapter K</u>
Analysis of Estimates	
Text	
Appendices	
Analysis of Expenditures to March 31st, 1922	
<u>Evolution of the Development</u>	<u>Chapter L</u>
<u>Discussions</u>	<u>Chapter M</u>
<u>Chronological Charts</u>	

TABLE OF CONTENTS

Chapter 1	General Introduction	1
Chapter 2	History of the Industry	10
Chapter 3	Present Status of the Industry	25
Chapter 4	Future of the Industry	40
Chapter 5	Methods of Construction	55
Chapter 6	Costs and Estimates	70
Chapter 7	Contracts and Specifications	85
Chapter 8	Insurance and Bonds	100
Chapter 9	Legal Aspects	115
Chapter 10	Summary and Conclusions	130

COPY

Chapter A.

PREFACE

Walter J. Francis.

Subject	Page
---------	------

PREFACE A-1

COPY

14-1000

1000 TO 10000

Page 1

1-1

COPY

Chapter A.

PREFACE

Walter J. Francis

The information embraced under the general title of "Engineering Data" in regard to the Queenston-Chippawa Power Development of the Hydro-Electric Power Commission of Ontario has been prepared under the direction of the writer in compliance with the instructions of the Hydro-Electric Inquiry Commission. The Engineering Data are confined solely to matters of engineering, and do not include questions of policy nor the relations of the Hydro-Electric Power Commission with the Government of the Province. Accountancy is dealt with in this study only in regard to estimates and costs. The preparation of the data was commenced in April, 1922, and has proceeded uninterruptedly until the present time in conjunction with the studies of the workings of the Hydro-Electric Power Commission.

The information has been formally submitted to the Hydro-Electric Inquiry Commission at intervals as prepared, following the decision reached at the commencement of the work. With each finished document were submitted the requisite number of practically facsimile working copies of the original for the use and study of the Hydro-Electric Inquiry Commission, together with a similar copy for the Chief Engineer of the Hydro-Electric Power Commission. The submissions were made in the sessions of the Hydro-Electric Inquiry

Commission at which the reports were read and discussed.

The facts have been obtained by reference to the records of the Hydro-Electric Power Commission, by conferences with the engineers and the officers of the Hydro-Electric Power Commission, by personal examination of the works, and by tests in the field and in the laboratories, and it is a pleasure to refer to the courteous co-operation of the Hydro-Electric Power Commission in our work. While there has been splendid co-operation on all sides, the assistance rendered by Mr. Gaby, by Mr. Acres, Mr. Hearn and Mr. Montague, by Mr. Hogg, by Mr. Blanchard, by Mr. Bradley, by Mr. Dobson and Mr. Young, and by Mr. Pierdon should be specially mentioned in referring to the engineers and officers of the Hydro-Electric Power Commission.

On May 1st, 1922, the writer made a memorandum for Mr. Rusfield outlining a plan for the preparation of the data. Having subsequently received the approval of the Hydro-Electric Inquiry Commission, this memorandum was adopted as a general guide for the preparation of the data. The plan outlined therein is as follows,-

The Queenston-Chippawa Power Development.

Historical:

Preliminary Considerations - Dates,

Invitation to Proceed,

Construction Act,

Design Period - - - - -

Construction Period

Construction Period - - - -

Immediate Power Needs,

Future Power Needs.

Dates,

Studies,

Decisions.

Dates,

Sequence of Operations.

Advisory Reports:

In General,
Recommendations Adopted,
Reports in Detail as Far as Necessary (as Appendix).

Power Available:

Elevations,
Flow,
Hydraulic Capacity of Various Elements of Development.

General Description:

Right-of-Way and Crossings:

Intake,	(The Building,
Welland River,	(Turbines,
Canal,	(Generators,
Forebay,	(Service Plant,
Screen House,	(Auxiliary Plant,
Penstocks,	(Electrical Equipment,
Power House -----	(Accessories,
Tail Race.	(Miscellaneous.

Organization:

Head Office - The Commission,
Queenston-Chippawa Power Development,
Personnel,
Records.
Field Office -
Personnel,
Records.
Superintendence -
Personnel,
Records.
Staff Relations in Detail.

Contract Work:

Invitation to Tender,
Contracts let.

Construction Plant:

Machinery, methods and direction of all plant used by force account, subdivided according to the basic elements of the development as set forth in the headings under "General Description", together with capacity and daily, minimum, maximum and average output of the more important machines.

Quantities:

Quantities of work done of every classification, subdivided according to the basic elements of the development as set forth in the headings under "General Description", together with capacity and daily, minimum, maximum and average output of the more important machines.

Costs:

Total cost of the work, completely defined. Cost of work done of every classification, subdivided according to the basic elements of the development as set forth in the headings under "General Description".

Unit costs of work done of every classification.

Evolution of the Development:

Full information regarding estimates, revisions and changes made from time to time, in detail.

Comparisons of Various Main Estimates and Actual Cost:

Discussions:

Quality of Work,
Speed of Construction,
Exigencies of Period of Construction,
Labor market and inefficiency,
War prices,
Market generally,
War taxes,
Exchange and so forth,
General Design,
Unit Costs,
General,
The Outlook.

In pursuing our studies some minor departures were made from the memorandum, but it has been followed in the main, as will be seen by reference to the General Index. A supplementary volume entitled "Chronological Charts", being a yearly diagrammatic record of the principal events and features of construction arranged according to the several elements of the development in chronological

order by months, was found of considerable value in our studies, and was subsequently adopted for inclusion with the Data. The subject of the economics of the Queenston-Chippawa Power Development is dealt with separately under the general title "Economics of the Hydro-Electric Power Commission Distribution Systems - Study of Niagara System", being a comprehensive study of the economics of the Niagara System more particularly in regard to generation, transmission and market.

In connection with the financial data, we have by instructions co-operated with Messrs. Price, Waterhouse & Co., represented by Mr. McClelland, Mr. Bonthron and Mr. Landis, and with Mr. Grassy and Mr. Brown of their staff, the assistance and hearty co-operation of all of whom have been much appreciated.

The internal arrangement of our staff work was modified from time to time as the demands arose. Mr. Busfield was in charge of the office work until September, 1922. Later the drafting was directed in turn by Mr. Hirsch and by Mr. Adams, with Mr. Arnsen giving his special attention to the photography and document making. Miss M. Scafe took charge of the secretarial and the typographical work in September, 1922. The preliminary cost studies were carried on by Mr. Wilgar, and were concluded by Mr. Wilson. The railways studies were made by Mr. Hirsch, followed by Mr. Abbott who later took up the study of the bridges also. Mr. Ellis carried on the hydraulic studies. The concluding studies in regard to hydraulics and expenditure were made by Mr. Brown on the completion of his detail work on the economics of the several distribution systems of the Hydro-Electric Power Commission. The time of Mr. Billson,

of the Niagara System more particularly in regard to generation, transmission and market.

and family composition of all of whom have been thoroughly investigated.

[illegible]

Mr. McDonald and Mr. Williams was devoted to drafting. The writer's undivided attention has been devoted to the collection, co-ordination, compilation, study and preparation of the Data from the beginning, and he desires to acknowledge the painstaking ability, the enthusiastic interest and the loyalty of every member of our staff. As a matter of record the professional standing of the staff engineers engaged on the preparation of the Engineering Data of the Queenston-Chippawa Power Development is here given.

Capt. W. M. Abbott, M.C., (McGill University),
Associate Member, The Engineering Institute of Canada.
Fifteen years' experience in electrical work and construction.

Major W. D. Adams, M.C., Graduate, Royal Military College.
Associate Member, The Engineering Institute of Canada.
Member, Association of Professional Engineers of the
Province of Ontario.
Eighteen years' experience in design and construction.

H. P. Arnsen,
Associate Member, The Engineering Institute of Canada.
Eighteen years' experience in machine design and drafting.

George E. Billson, B.Sc.,
Eleven years' experience in construction and drafting.

Frederick B. Brown, B.Sc., B.Sc., and M.Sc., (McGill University).
Life Member, The Engineering Institute of Canada,
Member, American Institute of Electrical Engineers,
Member, American Society of Mechanical Engineers.
Twenty-four years' experience largely in hydro-electric work and
in engineering economics.

J. L. Busfield, B.Sc. with honours, (London, England, University),
A.C.G.I., (Central Technical College, London, England),
Member, The Engineering Institute of Canada,
Associate Member, Institution of Civil Engineers, Great Britain.
Fifteen years' experience in railroad construction, tunnel work,
Government investigations and consulting work.

Mr. Williams and Mr. Williams has devoted to the study. The writer's attention has been devoted to the mechanical, electrical, and structural aspects of the problem. The writer has been able to obtain a number of valuable suggestions from the writer's colleagues. The writer has been able to obtain a number of valuable suggestions from the writer's colleagues. The writer has been able to obtain a number of valuable suggestions from the writer's colleagues.

Summary of the writer's findings is given below.

1. The writer has found that the mechanical, electrical, and structural aspects of the problem are interrelated. The writer has found that the mechanical, electrical, and structural aspects of the problem are interrelated. The writer has found that the mechanical, electrical, and structural aspects of the problem are interrelated.

2. The writer has found that the mechanical, electrical, and structural aspects of the problem are interrelated. The writer has found that the mechanical, electrical, and structural aspects of the problem are interrelated. The writer has found that the mechanical, electrical, and structural aspects of the problem are interrelated.

3. The writer has found that the mechanical, electrical, and structural aspects of the problem are interrelated. The writer has found that the mechanical, electrical, and structural aspects of the problem are interrelated. The writer has found that the mechanical, electrical, and structural aspects of the problem are interrelated.

4. The writer has found that the mechanical, electrical, and structural aspects of the problem are interrelated. The writer has found that the mechanical, electrical, and structural aspects of the problem are interrelated. The writer has found that the mechanical, electrical, and structural aspects of the problem are interrelated.

5. The writer has found that the mechanical, electrical, and structural aspects of the problem are interrelated. The writer has found that the mechanical, electrical, and structural aspects of the problem are interrelated. The writer has found that the mechanical, electrical, and structural aspects of the problem are interrelated.

6. The writer has found that the mechanical, electrical, and structural aspects of the problem are interrelated. The writer has found that the mechanical, electrical, and structural aspects of the problem are interrelated. The writer has found that the mechanical, electrical, and structural aspects of the problem are interrelated.

Lt. Col. Douglas S. Ellis, D.S.O., M.A., (Queen's University),
B.Sc. (Queen's University),
M.E. (Cornell University),

Associate Member, The Engineering Institute of Canada,
Associate Professor of Civil Engineering (Hydraulics) at
Queen's University, Kingston.

Fifteen years' experience in hydraulic work and surveying.

Walter J. Francis, C.E., (University of Toronto),

Honor Graduate School of Practical Science, 1893,

Life Member, The Engineering Institute of Canada,

Member, American Society of Civil Engineers,

Member, Institution of Civil Engineers, Great Britain,

Charter Member, American Institute of Consulting Engineers, Inc.

Thirty-three years' engineering experience.

Lynn I. Hirsch,

Associate Member, The Engineering Institute of Canada,

Member, American Association of Engineers.

Twenty-one years' experience in railway and construction engineering.

O. K. McDonald,

Sixteen years' experience in construction and drafting.

J. B. Walcott, D.L.S.,

Associate Member, The Engineering Institute of Canada,

Twelve years' experience in construction and report work.

Lt. Col. W. P. Wilgar, D.S.O., B.Sc. (Queen's University),

Member, The Engineering Institute of Canada,

Professor of Civil Engineering at Queen's University, Kingston.

Twenty-two years' experience in railway and municipal engineering.

S. R. Williams,

Seventeen years' experience in mechanical work, map making and
drafting.

W. S. Wilson, B.Sc., (McGill University),

Associate Member, The Engineering Institute of Canada,

Member, Association of Professional Engineers of the

Province of Ontario.

Nineteen years' experience in construction and maintenance.

We desire to express our appreciation of the unfailing attention, assistance and courtesy of Mr. J. H. W. Bower, Secretary of the Hydro-Electric Inquiry

1. Mr. William L. Fisher, B.S., Cornell University,
D.Sc. (Cornell University).
Associate Member, The Engineering Institute of Canada,
Associate Professor of Civil Engineering (Structural) at
Cornell University, Ithaca.
Fifteen years' experience in structural steel and reinforced

concrete design, including design of bridges,
buildings, dams, etc. (University of Illinois).
Member, American Society of Civil Engineers.
Member, Institution of Civil Engineers, London.
Member, American Institute of Steel Construction, Inc.
Member, American Institute of Consulting Engineers, Inc.
Fifteen years' experience in structural design.

2. Mr. William L. Fisher, B.S., Cornell University,
D.Sc. (Cornell University).
Associate Member, The Engineering Institute of Canada,
Associate Professor of Civil Engineering (Structural) at
Cornell University, Ithaca.
Fifteen years' experience in structural steel and reinforced

COPY

3. Mr. William L. Fisher, B.S., Cornell University,
D.Sc. (Cornell University).
Associate Member, The Engineering Institute of Canada,
Associate Professor of Civil Engineering (Structural) at
Cornell University, Ithaca.
Fifteen years' experience in structural steel and reinforced

4. Mr. William L. Fisher, B.S., Cornell University,
D.Sc. (Cornell University).
Associate Member, The Engineering Institute of Canada,
Associate Professor of Civil Engineering (Structural) at
Cornell University, Ithaca.
Fifteen years' experience in structural steel and reinforced

5. Mr. William L. Fisher, B.S., Cornell University,
D.Sc. (Cornell University).
Associate Member, The Engineering Institute of Canada,
Associate Professor of Civil Engineering (Structural) at
Cornell University, Ithaca.
Fifteen years' experience in structural steel and reinforced

6. Mr. William L. Fisher, B.S., Cornell University,
D.Sc. (Cornell University).
Associate Member, The Engineering Institute of Canada,
Associate Professor of Civil Engineering (Structural) at
Cornell University, Ithaca.
Fifteen years' experience in structural steel and reinforced

7. Mr. William L. Fisher, B.S., Cornell University,
D.Sc. (Cornell University).
Associate Member, The Engineering Institute of Canada,
Associate Professor of Civil Engineering (Structural) at
Cornell University, Ithaca.
Fifteen years' experience in structural steel and reinforced

Commission, in co-relating our work with that of the Hydro-Electric Inquiry Commission and in co-operating in our routine and business records, which added greatly to its expeditious completion.

Throughout our investigations we have received the interested support of the Chairman and the other members of the Hydro-Electric Inquiry Commission, completing the cordial relations which have existed during the whole progress of an arduous but most interesting study.

Walter J. Francis
Consulting Engineer.

Toronto, August 22nd, 1923.

COPY

(44)

Investigation is continuing and will not be completed until
completion and the completion of the matter and the matter will
then be sent to the appropriate authorities.
Through the investigation of the matter the investigation of
the matter and the other matter of the investigation of the matter
concerning the matter of the matter which was asked for the matter
of the matter and the matter of the matter.

Walter J. Francis & Company

100 N. 1st Street, St. Louis, Mo.

COPY

Walter J. Francis & Company
100 N. 1st Street, St. Louis, Mo.

Chapter B.

HISTORY

Walter J. Francis.

INDEX TO CHAPTER B.

Subject

Page

HISTORY

Walter J. Francis

B-1

For a number of years, and prior to our taking any knowledge of the project which is now known as The International Power Development, the engineers of the Hydro-Electric Power Commission of Ontario appreciated the ultimate necessity of utilizing all the water available from the rapids and falls of the Niagara River. It was considered essential that this water should be converted into electrical energy under the greatest head possible. In the past few years developments in electrical power at Niagara were using only the head available immediately at the falls, whereas between Lake Erie and Lake Ontario there is a difference in elevation of about twice that amount. The problem received its final solution in the determination of the best plan to take advantage of this greater head.

As early as the year 1880 a number of prominent engineers had conceived the idea of harnessing the water from Niagara Falls under a greater proportion of the total head between Lake Erie and Lake Ontario than had hitherto been considered. Some of these projects proposed bringing the water from Lake Erie to Niagara Falls by means of a long canal, some proposed using a canal and artificial cascade as a location some miles west of the Niagara Falls.

INDEX TO CHARTER B.

Page

Subject

ALBERT 2-1

COPY

Chapter B.

HISTORY

Walter J. Francis

For a number of years, and prior to any detail investigation of the project which is now known as the Queenston-Chippawa Power Development, the engineers of the Hydro-Electric Power Commission of Ontario appreciated the ultimate necessity of utilizing all the water available from Niagara Falls in the most efficient way possible. The permissible amount of water divertable from the river by treaty being limited in quantity, the engineers considered it essential that this water should be converted into electrical energy under the greatest head possible. In the past the plants developing electrical power at Niagara were using only the head available immediately at the Falls, whereas between Lake Erie and Lake Ontario there is a difference in elevation of about twice that amount. The problem resolved itself into the determination of the best plan to take advantage of this greater head.

As early as the year 1900 a number of independent engineers had conceived various projects for developing the water from Niagara Falls under a greater proportion of the total head between Lake Erie and Lake Ontario than had hitherto been considered. Some of these projects proposed bringing the water from Lake Erie across the Niagara Peninsula by means of the existing waterways and artificial canals at a location some miles west of the Niagara River,

(1-1)

Water 7. 7. 7.

COPY

with a power house located in the vicinity of the Village of Jordan. These projects were variously known as the Jordan-Erie project and the Erie-Ontario project. Still other projects were based upon a form of development closer to the Niagara River.

By the year 1913 the engineers of the Hydro-Electric Power Commission decided that the time had arrived when definite steps would have to be taken to provide a larger supply of power for the Niagara System. It was therefore decided to give more attention to the study of the relative merits of the different methods of developing under the maximum possible head the available flow that might be withdrawn from Niagara Falls. To this end a reconnaissance survey for the Queenston-Chippewa Power Development was started on May 4th, 1914, and during the same month level and transit parties were also placed in the field. This survey was carried out during the year 1914, the engineers occupying a temporary office at Niagara Falls. Early in 1915 the temporary office was closed and the staff taken to Toronto. The preparation of a complete topographical plan was then commenced. This plan was completed on March 1st, 1915.

Coincident with this work, a survey of the suggested "Jordan-Erie" method of development was also undertaken in order that a proper comparison might be made between the various projects. The "Jordan-Erie" survey was completed on October 7th, 1914.

In order to obtain definite data regarding the location of the rock surface throughout the length of the Queenston-Chippewa Power Canal, a core drill commenced working on October 26th, 1914, and made borings continuously until

1. The first of these is the fact that the majority of the population of the United States is now living in urban areas. This is a result of the process of urbanization, which has been going on since the beginning of the 20th century. The majority of the population of the United States is now living in urban areas, and this is a result of the process of urbanization, which has been going on since the beginning of the 20th century.

100-443888-100

RECEIVED THE DIRECTOR
GENERAL INVESTIGATIVE DIVISION
U. S. DEPARTMENT OF JUSTICE
WASHINGTON, D. C. 20535
JAN 14 1964

1. The first step in the process of the investigation is the identification of the problem. This is done by the investigator who is responsible for the investigation. The investigator must identify the problem and the scope of the investigation. This is done by the investigator who is responsible for the investigation. The investigator must identify the problem and the scope of the investigation.

(B-3)

September 18th, 1915.

With the aid of the data so obtained, sketches of preliminary designs were prepared for a development of 100,000 horsepower, and in June, 1915, an estimate of cost, known as Estimate No. 1, was submitted to the Commission. The engineers of the Hydro-Electric Power Commission state that this estimate was always of a preliminary nature and was prepared solely as a justification for the continuance of the surveys.

Additional survey work was thereupon approved, and on June 21st, 1915, field work was re-commenced with particular reference to the details of cross sections and topography.

COPY

The first Act of the Ontario Legislature empowering the Hydro-Electric Power Commission to proceed with the construction of the Queenston-Chippawa Power Development was assented to on April 27th, 1916, and was entitled "The Ontario Niagara Development Act" (6 Geo.V. Chap.20). A second Act, enlarging upon the first, and entitled "The Ontario Niagara Development Act 1917" (7 Geo.V. Chap.21) was assented to on April 12th, 1917.

During the year 1916 the surveys and detail studies for designs were carried on continuously with the requisite field and office staff. In the summer of the same year well-drilling was carried on for the purpose of supplementing the core drill records and of obtaining exact information regarding the stratification and nature of the underlying rock throughout the canal and power house location. In the fall of 1916 the field parties devoted their time to the surveys for the construction railway.

As a result of the studies made during the year 1916, orders were placed for a large quantity of construction equipment, most of which was delivered

1. The first of these is the fact that the Commission has not yet received any information from the Government of the United Kingdom regarding the proposed extension of the franchise to women in the City of London.

101 102 103 104 105 106 107 108 109 110 111 112 113 114 115 116 117 118 119 120 121 122 123 124 125 126 127 128 129 130 131 132 133 134 135 136 137 138 139 140 141 142 143 144 145 146 147 148 149 150 151 152 153 154 155 156 157 158 159 160 161 162 163 164 165 166 167 168 169 170 171 172 173 174 175 176 177 178 179 180 181 182 183 184 185 186 187 188 189 190 191 192 193 194 195 196 197 198 199 200 201 202 203 204 205 206 207 208 209 210 211 212 213 214 215 216 217 218 219 220 221 222 223 224 225 226 227 228 229 230 231 232 233 234 235 236 237 238 239 240 241 242 243 244 245 246 247 248 249 250 251 252 253 254 255 256 257 258 259 260 261 262 263 264 265 266 267 268 269 270 271 272 273 274 275 276 277 278 279 280 281 282 283 284 285 286 287 288 289 290 291 292 293 294 295 296 297 298 299 300 301 302 303 304 305 306 307 308 309 310 311 312 313 314 315 316 317 318 319 320 321 322 323 324 325 326 327 328 329 330 331 332 333 334 335 336 337 338 339 340 341 342 343 344 345 346 347 348 349 350 351 352 353 354 355 356 357 358 359 360 361 362 363 364 365 366 367 368 369 370 371 372 373 374 375 376 377 378 379 380 381 382 383 384 385 386 387 388 389 390 391 392 393 394 395 396 397 398 399 400 401 402 403 404 405 406 407 408 409 410 411 412 413 414 415 416 417 418 419 420 421 422 423 424 425 426 427 428 429 430 431 432 433 434 435 436 437 438 439 440 441 442 443 444 445 446 447 448 449 450 451 452 453 454 455 456 457 458 459 460 461 462 463 464 465 466 467 468 469 470 471 472 473 474 475 476 477 478 479 480 481 482 483 484 485 486 487 488 489 490 491 492 493 494 495 496 497 498 499 500 501 502 503 504 505 506 507 508 509 510 511 512 513 514 515 516 517 518 519 520 521 522 523 524 525 526 527 528 529 530 531 532 533 534 535 536 537 538 539 540 541 542 543 544 545 546 547 548 549 550 551 552 553 554 555 556 557 558 559 560 561 562 563 564 565 566 567 568 569 570 571 572 573 574 575 576 577 578 579 580 581 582 583 584 585 586 587 588 589 590 591 592 593 594 595 596 597 598 599 600 601 602 603 604 605 606 607 608 609 610 611 612 613 614 615 616 617 618 619 620 621 622 623 624 625 626 627 628 629 630 631 632 633 634 635 636 637 638 639 640 641 642 643 644 645 646 647 648 649 650 651 652 653 654 655 656 657 658 659 660 661 662 663 664 665 666 667 668 669 670 671 672 673 674 675 676 677 678 679 680 681 682 683 684 685 686 687 688 689 690 691 692 693 694 695 696 697 698 699 700 701 702 703 704 705 706 707 708 709 710 711 712 713 714 715 716 717 718 719 720 721 722 723 724 725 726 727 728 729 730 731 732 733 734 735 736 737 738 739 740 741 742 743 744 745 746 747 748 749 750 751 752 753 754 755 756 757 758 759 760 761 762 763 764 765 766 767 768 769 770 771 772 773 774 775 776 777 778 779 780 781 782 783 784 785 786 787 788 789 790 791 792 793 794 795 796 797 798 799 800 801 802 803 804 805 806 807 808 809 810 811 812 813 814 815 816 817 818 819 820 821 822 823 824 825 826 827 828 829 830 831 832 833 834 835 836 837 838 839 840 841 842 843 844 845 846 847 848 849 850 851 852 853 854 855 856 857 858 859 860 861 862 863 864 865 866 867 868 869 870 871 872 873 874 875 876 877 878 879 880 881 882 883 884 885 886 887 888 889 890 891 892 893 894 895 896 897 898 899 900 901 902 903 904 905 906 907 908 909 910 911 912 913 914 915 916 917 918 919 920 921 922 923 924 925 926 927 928 929 930 931 932 933 934 935 936 937 938 939 940 941 942 943 944 945 946 947 948 949 950 951 952 953 954 955 956 957 958 959 960 961 962 963 964 965 966 967 968 969 970 971 972 973 974 975 976 977 978 979 980 981 982 983 984 985 986 987 988 989 990 991 992 993 994 995 996 997 998 999 1000 1001 1002 1003 1004 1005 1006 1007 1008 1009 1010 1011 1012 1013 1014 1015 1016 1017 1018 1019 1020 1021 1022 1023 1024 1025 1026 1027 1028 1029 1030 1031 1032 1033 1034 1035 1036 1037 1038 1039 1040 1041 1042 1043 1044 1045 1046 1047 1048 1049 1050 1051 1052 1053 1054 1055 1056 1057 1058 1059 1060 1061 1062 1063 1064 1065 1066 1067 1068 1069 1070 1071 1072 1073 1074 1075 1076 1077 1078 1079 1080 1081 1082 1083 1084 1085 1086 1087 1088 1089 1090 1091 1092 1093 1094 1095 1096 1097 1098 109

the source for the conversion tables.

1. The first step is to identify the problem or question that needs to be answered. This involves understanding the context and the specific requirements of the task.

during the latter part of 1917.

The first excavation was commenced with No. 7 steam shovel in May of 1917, at Bowman's Gully, opposite the whirlpool. On June 1st, 1917, the second steam shovel (No. 5) was put to work for the construction of the railroad yards. On September 29th, 1917, the clearing of the power house site was started. On November 17th, a third steam shovel (No. 6) commenced the construction railroad cut, and on December 15th, the first electric shovel (No. 3) began on the main canal excavation.

On December 26th, 1917, a general report was prepared and submitted by Mr. H. G. Acres, Hydraulic Engineer of the Hydro-Electric Power Commission, covering the various studies which had been made for the development, together with detailed descriptions of the proposed construction equipment and organization. With this report there was also submitted Estimate No. 2 for 300,000 horsepower installed capacity.

On February 1st, 1917, a report was made on the hydraulic characteristics of the rock section of the power canal by Mr. R. D. Johnson, hydraulic engineer, of New York. This report was followed by a second one, dated April, 1917, by the same author, dealing with comparative waterways for the development of 900,000 horsepower.

During the year 1918 additional construction equipment was placed in commission, and the work became well under way throughout the whole of the undertaking, including the river, the canal and the whirlpool sections, and the power house.

During the latter part of 1917 and early in 1918, on account of war conditions, power supply was considered of vital necessity; and in May of 1918,

THE UNIVERSITY OF CHICAGO

THE UNIVERSITY OF CHICAGO
 LIBRARY
 540 EAST 58TH STREET
 CHICAGO, ILL. 60637
 TEL: 773-936-5000
 FAX: 773-936-5001
 WWW: WWW.CHICAGO.EDU

THE UNIVERSITY OF CHICAGO
 LIBRARY
 540 EAST 58TH STREET
 CHICAGO, ILL. 60637
 TEL: 773-936-5000
 FAX: 773-936-5001
 WWW: WWW.CHICAGO.EDU

THE UNIVERSITY OF CHICAGO
 LIBRARY
 540 EAST 58TH STREET
 CHICAGO, ILL. 60637
 TEL: 773-936-5000
 FAX: 773-936-5001
 WWW: WWW.CHICAGO.EDU

THE UNIVERSITY OF CHICAGO
 LIBRARY
 540 EAST 58TH STREET
 CHICAGO, ILL. 60637
 TEL: 773-936-5000
 FAX: 773-936-5001
 WWW: WWW.CHICAGO.EDU

THE UNIVERSITY OF CHICAGO
 LIBRARY
 540 EAST 58TH STREET
 CHICAGO, ILL. 60637
 TEL: 773-936-5000
 FAX: 773-936-5001
 WWW: WWW.CHICAGO.EDU

(B-5)

at the suggestion of the Power Controller of the United States, conferences were held between officers of the Hydro-Electric Power Commission and the Power Controller of the United States to consider the possibility of completing the Queenston-Chippawa Power Development within a year from that date. In July of 1918 improved conditions at the Front led to the abandonment of the suggested attempt to rush the work to completion at any cost. Consequently, during the years 1918 and 1919, the work progressed comparatively slowly, largely on account of the shortage of labor; and it is stated to have been found almost impossible to obtain anything like the requisite number of men to carry out the work efficiently.

During the summer of 1918 special attention was given to the studies for the intake design. A model of a section of the Niagara River was built in the Dufferin Island Channel, and a series of experiments made to determine the best type of intake. The experiments carried out during 1918 were not entirely conclusive, and a second series of experiments was made during the summer of the year 1919. Independent advice was also obtained from Mr. R. D. Johnson who made two reports thereon, one on January 31st, 1919, and a second on March 1st, 1920.

The excavation of rock on the cliff over the power house site was commenced on April 12th, 1919. During April, May and June of the same year three additional electric shovels were put to work in the canal cut. On August 26th the first concrete was placed for the canal lining at the "transition" between the whirlpool and rock sections.

In order to provide access to the power house site, excavation was commenced for a railway along the base of the cliff leading from Queenston to the site of the building, in July, 1919, and five months later a steam shovel

was started on the power house excavation.

During the early part of 1920 work was continued under very unsatisfactory labor conditions which in May, 1920, culminated in a strike of all labor forces, with the exception of the train men. A parliamentary commission, under the chairmanship of Mr. Edgar Watson, M.P.P., was appointed by the Lieutenant-Governor-in-Council on May 19, 1920. After due inquiry, this Commission reported to the Lieutenant-Governor on June 4, 1920. The strike remained in effect until July, 1920, and an attempt was then made to make up for lost time by placing the work on a rush schedule. During the later months of the year, additional equipment was introduced, and the concrete canal lining was commenced. On November 8th the first concrete for the power house was placed. At the screen house the first concrete plant commenced work on February 21st, 1921. Dredging proceeded in the earth section from March to September, 1921, and in the canal section the excavation was completed by November, 1921.

During the year 1920 a number of reports were obtained from consulting engineers on various phases of the development. These were as follows:-

June 1st, 1920, General Report by R. D. Johnson,

August 7th, 1920, Preliminary Report by Hugh L. Cooper & Company, with Estimate of Cost,

September 30th, 1920, General Report by Francis Lee Stuart and H. S. Kerbaugh,

October 18th, 1920, General Report by P. A. Schoellkopf,

October 22nd, 1920, Final Report by Hugh L. Cooper & Company,

October 26th, 1920, Report on Power Canal by R. S. Lea.

OF THE UNITED STATES OF AMERICA

...and the

A small amount of the material was used for the purpose of the study.

Received 15 March 2005; accepted 15 April 2005

© 1999 Blackwell Science Ltd *Journal of Internal Medicine* 245: 399–405

© 2002 Blackwell Science Ltd *Journal of Internal Medicine* 252: 399–406

—On a New System of the ...

Journal of the American Statistical Association, 1991, Vol. 86, No. 415, Pp. 1039-1048

No advisory reports were obtained from consulting engineers during 1921 with the exception of a Progress Report by Francis Lee Stuart, dated December 13th, 1921.

By December 21st, 1921, the concrete canal lining was completed and the water was first turned into the canal at 4.25 a.m. on December 24th. The official opening of the plant took place on December 28th, 1921, at which ceremony the No.1 main generating unit was first put into commission.

The No.2 generating unit was being installed at the same time as No. 1 unit, and was first tried out by the contractors in April, 1922, but some days later, while still in the hands of the contractors, a minor defect developed in a detail of the ventilating equipment and the machine was closed down for repairs from the middle of April, 1922, until late in May, 1922. Unit No.2 was finally placed in commission along with Unit No.1 on June 1st, 1922.

The condition of the work at the present date, June 30th, 1922, may be briefly summarized as follows:-

The Intake: Main excavation completed; contract let for concrete structure.

The Welland River: Excavation practically complete for five units, except near canal; dredging contract let for completion of work.

The Canal: Practically completed with the exception of trimming and dressing the banks, and some rock fill on the sides. In the earth section, some additional excavation work is required, and the dredging contract for this has been let.

The Forebay: Completed, with the exception of a small amount of rock fill at the back of the retaining walls, and some grading for the spillway.

The Screen House: In progress of completion for five units; sub-structure

complete for nine units.

The Power House: Units Nos. 1 and 2 complete and in operation; Unit No. 3, the electric generator is being installed; Unit No. 4, the turbine is being installed; Unit No. 5, the foundations are being prepared for the installation of the turbine; Unit No. 6, some excavation has been done for the penstock; Units Nos. 7, 8 and 9, some clearing and a small amount of excavation has been done.

The Power House building and the electrical equipment is in progress and in various degrees of completion corresponding to the installation of the units.

Bridges: The railroad bridges and the highway bridge at Chippawa are completed, while the remaining highway bridges are under various stages of consideration.

General Work: The work is generally progressing towards completion, with the retention of such construction forces and commissariat as necessary, while at the same time salvage work is being carried on with particular reference to such scrap material as pipes and fittings, rails and fastenings, timber and mechanical equipment.

Walter J. Francis
Consulting Engineer.

Toronto, July 13th, 1922.

Chapter C.

ADVISORY REPORTS

Walter J. Francis.

INDEX TO CHAPTER C.

Subject	Page
ADVISORY REPORTS	C-1
List of Advisory Reports	C-1
Report by R. D. Johnson, February 1st, 1917	C-3
Report by R. D. Johnson, April 18th, 1917	C-7
Report by A. C. Douglass, September 19th, 1917	C-11
Report by R. D. Johnson, July 30th, 1918	C-16
Report by R. D. Johnson, January 31st, 1919	C-20
Report by R. D. Johnson, March 1st, 1920	C-22
Report by R. D. Johnson, June 1st, 1920	C-25
Report by Hugh L. Cooper & Co., October 22nd, 1920, and Letter of Transmittal, August 7th, 1920	C-28
Report by Hugh L. Cooper & Co., Aug. 7th, 1920, (Cost Estimates) ..	C-36
Report by F. L. Stuart and H. S. Kerbaugh, Sept. 30th, 1920	C-39
Report by Paul A. Schoellkopf, October 18th, 1920	C-48
Report by R. S. Lea, October 26th, 1920	C-49
Report by F. L. Stuart and H. S. Kerbaugh, December 13th, 1921	C-51
Summary of Advisory Reports	C-59
Summary of Recommendations	C-63

INDEX TO CHAPTER G.

Page	Subject
G-1	ALBANY COUNTY
G-1	List of Advisory Reports
G-2	Report by R. D. Johnson, February 1st, 1917
G-3	Report by R. D. Johnson, April 18th, 1917
G-4	Report by A. G. Johnson, September 19th, 1917
G-5	Report by R. D. Johnson, July 2nd, 1918
G-6	Report by R. D. Johnson, August 1st, 1918
G-7	Report by R. D. Johnson, June 1st, 1920
G-8	Report by Hugh L. Cooper & Co., October 22nd, 1920, and Letter to Commissioner, August 7th, 1920
G-9	Report by Hugh L. Cooper & Co., and W. H. 1920, (Case dismissed) 11-2-20
G-10	Report by W. H. 1920 and R. D. Johnson, July 1st, 1920
G-11	Report by W. H. 1920, October 1st, 1920
G-12	Report by R. D. Johnson, July 1st, 1920
G-13	Report by R. D. Johnson, August 1st, 1920
G-14	Report by R. D. Johnson, June 1st, 1920
G-15	Report by R. D. Johnson, July 1st, 1920
G-16	Report by R. D. Johnson, August 1st, 1920
G-17	Report by R. D. Johnson, June 1st, 1920
G-18	Report by R. D. Johnson, July 1st, 1920
G-19	Report by R. D. Johnson, August 1st, 1920
G-20	Report by R. D. Johnson, June 1st, 1920
G-21	Report by R. D. Johnson, July 1st, 1920
G-22	Report by R. D. Johnson, August 1st, 1920
G-23	Report by R. D. Johnson, June 1st, 1920
G-24	Report by R. D. Johnson, July 1st, 1920
G-25	Report by R. D. Johnson, August 1st, 1920
G-26	Report by R. D. Johnson, June 1st, 1920
G-27	Report by R. D. Johnson, July 1st, 1920
G-28	Report by R. D. Johnson, August 1st, 1920
G-29	Report by R. D. Johnson, June 1st, 1920
G-30	Report by R. D. Johnson, July 1st, 1920
G-31	Report by R. D. Johnson, August 1st, 1920
G-32	Report by R. D. Johnson, June 1st, 1920
G-33	Report by R. D. Johnson, July 1st, 1920
G-34	Report by R. D. Johnson, August 1st, 1920
G-35	Report by R. D. Johnson, June 1st, 1920
G-36	Report by R. D. Johnson, July 1st, 1920
G-37	Report by R. D. Johnson, August 1st, 1920
G-38	Report by R. D. Johnson, June 1st, 1920
G-39	Report by R. D. Johnson, July 1st, 1920
G-40	Report by R. D. Johnson, August 1st, 1920
G-41	Report by R. D. Johnson, June 1st, 1920
G-42	Report by R. D. Johnson, July 1st, 1920
G-43	Report by R. D. Johnson, August 1st, 1920
G-44	Report by R. D. Johnson, June 1st, 1920
G-45	Report by R. D. Johnson, July 1st, 1920
G-46	Report by R. D. Johnson, August 1st, 1920
G-47	Report by R. D. Johnson, June 1st, 1920
G-48	Report by R. D. Johnson, July 1st, 1920
G-49	Report by R. D. Johnson, August 1st, 1920
G-50	Report by R. D. Johnson, June 1st, 1920
G-51	Report by R. D. Johnson, July 1st, 1920
G-52	Report by R. D. Johnson, August 1st, 1920
G-53	Report by R. D. Johnson, June 1st, 1920
G-54	Report by R. D. Johnson, July 1st, 1920
G-55	Report by R. D. Johnson, August 1st, 1920
G-56	Report by R. D. Johnson, June 1st, 1920
G-57	Report by R. D. Johnson, July 1st, 1920
G-58	Report by R. D. Johnson, August 1st, 1920
G-59	Report by R. D. Johnson, June 1st, 1920
G-60	Report by R. D. Johnson, July 1st, 1920
G-61	Report by R. D. Johnson, August 1st, 1920
G-62	Report by R. D. Johnson, June 1st, 1920
G-63	Report by R. D. Johnson, July 1st, 1920
G-64	Report by R. D. Johnson, August 1st, 1920
G-65	Report by R. D. Johnson, June 1st, 1920
G-66	Report by R. D. Johnson, July 1st, 1920
G-67	Report by R. D. Johnson, August 1st, 1920
G-68	Report by R. D. Johnson, June 1st, 1920
G-69	Report by R. D. Johnson, July 1st, 1920
G-70	Report by R. D. Johnson, August 1st, 1920
G-71	Report by R. D. Johnson, June 1st, 1920
G-72	Report by R. D. Johnson, July 1st, 1920
G-73	Report by R. D. Johnson, August 1st, 1920
G-74	Report by R. D. Johnson, June 1st, 1920
G-75	Report by R. D. Johnson, July 1st, 1920
G-76	Report by R. D. Johnson, August 1st, 1920
G-77	Report by R. D. Johnson, June 1st, 1920
G-78	Report by R. D. Johnson, July 1st, 1920
G-79	Report by R. D. Johnson, August 1st, 1920
G-80	Report by R. D. Johnson, June 1st, 1920
G-81	Report by R. D. Johnson, July 1st, 1920
G-82	Report by R. D. Johnson, August 1st, 1920
G-83	Report by R. D. Johnson, June 1st, 1920
G-84	Report by R. D. Johnson, July 1st, 1920
G-85	Report by R. D. Johnson, August 1st, 1920
G-86	Report by R. D. Johnson, June 1st, 1920
G-87	Report by R. D. Johnson, July 1st, 1920
G-88	Report by R. D. Johnson, August 1st, 1920
G-89	Report by R. D. Johnson, June 1st, 1920
G-90	Report by R. D. Johnson, July 1st, 1920
G-91	Report by R. D. Johnson, August 1st, 1920
G-92	Report by R. D. Johnson, June 1st, 1920
G-93	Report by R. D. Johnson, July 1st, 1920
G-94	Report by R. D. Johnson, August 1st, 1920
G-95	Report by R. D. Johnson, June 1st, 1920
G-96	Report by R. D. Johnson, July 1st, 1920
G-97	Report by R. D. Johnson, August 1st, 1920
G-98	Report by R. D. Johnson, June 1st, 1920
G-99	Report by R. D. Johnson, July 1st, 1920
G-100	Report by R. D. Johnson, August 1st, 1920

Chapter C.

ADVISORY REPORTS

Walter J. Francis

During the period of design and, later, during that of construction the Hydro-Electric Power Commission obtained the advice of a number of consulting engineers of Canada and of the United States on various phases of the development. The following table gives a complete list of the reports placed in the chronological order of submission to the Commission.

List of Advisory Reports.

Date	Subject	Authors
February 1, 1917.	"Hydraulic characteristics of rock section of power canal".	R. D. Johnson.
April, 1917.	"Report on comparative waterways for development of 900,000 horsepower".	R. D. Johnson.
September 19, 1917, and September 24, 1917.	"Probable cost of rock and earth excavation, with letters from Hugh L. Cooper and Company, F. McGovern and Company, and The Rapid Transit Subway Construction Company".	A. C. Douglass.
July 30, 1918.	"Study of (1) Canal Bends, (2) Ice Skimmer and (3) Canal Losses".	R. D. Johnson.

SECRETARY OF THE ARMY

During the period of sailing small boats, leaving about 15 hours before the
Epine-Clairmont River (distance between the river and a number of small
boats) at about 10:00 AM and at the United States at about 10:00 AM. The sailing
was. The following table gives a description of the boats used in the

10/20/2017 10:20 AM

Date	Subject	Reference
July 30, 1918.	"Study of (1) Canal Banks, (2) Ice Skimmer and (3) Canal Losses".	R. D. Johnson.
September 12, 1917.	"Probable cause of rock and earth excavation, with letters from V. Johnson and Company, and the report of the surveying party."	A. C. Douglas.
September 12, 1917.	"Report on excavation of rock and earth for the purpose of widening the canal."	R. D. Johnson.
September 12, 1917.	"Report on excavation of rock and earth for the purpose of widening the canal."	R. D. Johnson.

List of Advisory Reports (Cont'd--42).

Date.	Subject.	Authors.
January 31, 1919.	"Study of Intake for 15,000 Cubic Feet per Second".	R. D. Johnson.
March 1, 1920.	"Design of Intake for 15,000 Cubic Feet per Second".	R. D. Johnson.
June 1, 1920.	"Report on Queenston-Chippawa Development".	R. D. Johnson.
August 7, 1920.	"Report on Chippawa Hydro-Electric Project". (Letter of Transmittal and Cost Estimates).	Hugh L. Cooper & Company.
September 30, 1920.	"Report on Chippawa Development".	Francis L. Stuart and H. S. Kerbaugh.
October 18, 1920.	"Report on Elevation of Chippawa Pool".	P. A. Schoellkopf.
October 22, 1920.	"Final Report".	Hugh L. Cooper & Company.
October 26, 1920.	"Report on Power Canal of Queenston-Chippawa Power Development".	R. S. Lea.
December 13, 1921.	"Report on Progress".	Francis L. Stuart and H. S. Kerbaugh.

These reports have all been carefully studied and analyzed, and the following pages contain a summary and digest of each report.

[illegible]

© 2000 Blackwell Science Ltd *Journal of Internal Medicine* 247: 101–108

Source: U.S. Dept. of Health, Education & Welfare, Bureau of Census, *Marital Status of the Population*, 1967.

Hydraulic Characteristics of Rock Section of Power Canal.

R. D. Johnson.

A report dated February 1st, 1917, signed by R. D. Johnson, of R. D. Johnson and P. Wahlman, hydraulic engineers, of New York, was addressed to Frederick A. Gaby, Chief Engineer of the Hydro-Electric Power Commission.

Mr. Johnson was born in Buffalo, N.Y., in 1874, and graduated in Mechanical Engineering from Buffalo University in 1896, since which date practically his entire time has been devoted to problems connected with the development of water power.

He commenced his engineering activities at Niagara Falls in connection with various power installations, following which he became Resident Engineer in charge of the design and construction of the first plant built by the Shawinigan Water & Power Company, at Shawinigan Falls, Quebec. On the completion of this work he was connected with the construction of the Municipal Water Power Development at Winnipeg. Mr. Johnson then accepted the position of Designing Engineer with the Ontario Power Company, at Niagara Falls, and later became Hydraulic Engineer. He remained with the Ontario Power Company until 1914, with the exception of the period from 1902 to 1905, when he occupied the position of Designing Engineer for the New York State Water Supply Commission.

Mr. Johnson left the Ontario Power Company to take up private practice in New York, as a consulting hydraulic engineer, and in this capacity carried out considerable advisory work for the Niagara Falls Power Company and the

Hydro-Electric Power Commission of Ontario. His name is known throughout the engineering world as the inventor of the Johnson Valve and of the Differential Surge Tank.

He is a member of the American Society of Mechanical Engineers.

The report states that it was made in accordance with verbal instructions given by Mr. Gaby on October 3rd, 1916, to take under consideration the methods adopted by the assistant engineers of the Hydro-Electric Power Commission to determine the economical dimensions of the proposed power canal to carry 6,550 cubic feet per second of water from the Chippawa River to a point above Queenston.

The original report consists of thirty-two pages of typewriting, accompanied by forty-seven numbered diagrams, entitled "Economy Studies, Rock Canal 37,000 Feet Long". It is divided into the following main headings:-

Questions Affecting Economical Dimensions,

Some Broader Considerations Affecting a Choice of Cross-Section,

Coefficients of Friction,

Effect of Variation in Water Levels upon the Economy Studies,

Method of Determining the Composite Economical Cuts for the Two Sections, (Earth and Rock),

General Description of the Course of Study Leading to a Recommendation of Dimensions to be Adopted for the Rock Section of Canal,

Surges.

Mr. Johnson generally approves of the designs prepared by the engineers of the Hydro-Electric Power Commission.

In pursuing his studies the author states that his calculations have been based on a unit price of \$1.25 per cubic yard for rock excavation, which he later reduced to \$1.00, while for earth excavation he used 30 cents per cubic yard. A canal flow of 6,550 cubic feet per second was used as a basis for the studies.

The author discusses the theory that if the increasing of the canal section would provide additional power output at the plant, the necessary additional excavation might be warranted, notwithstanding the fact that the capital cost of such additional power might be greater per unit than the average capital cost per unit of the whole development. He does not, however, make a definite recommendation in this regard.

Continuing, the author deals with the hydraulic characteristics of various canal sections, and recommends that instead of using a proportion of width to depth of 2 to 1, as already selected by the engineers of the Hydro-Electric Power Commission, the proportions be made 1 to 1; that is, the width of the canal equal to the depth. In addition, he states that in his judgment, following suggestions received from the manufacturers of excavating machinery, the minimum width of the canal should be 40 feet.

In referring to the level of the water of the "Chippawa pool", (the upper level of the development), Mr. Johnson expresses the view that elevation 558 should be adopted for calculation purposes rather than 560.5 as used by the engineers of the Hydro-Electric Power Commission.

The author made a careful study of the possible unstable conditions of the water surface in the canal due to sudden changes of load at the power house. He arrived at the conclusion that the sudden closing down of the

It is important to understand that the following are

not meant to be a final guide to the law, but rather

are I am writing to help you understand the law in a way that

the law is a guide to help you understand the law in a way that

the law is

The law is a guide to help you understand the law in a way that

the law is a guide to help you understand the law in a way that

the law is a guide to help you understand the law in a way that

the law is a guide to help you understand the law in a way that

the law is a guide to help you understand the law in a way that

COPY

the law is a guide to help you understand the law in a way that

the law is a guide to help you understand the law in a way that

the law is a guide to help you understand the law in a way that

the law is a guide to help you understand the law in a way that

the law is a guide to help you understand the law in a way that

the law is a guide to help you understand the law in a way that

the law is a guide to help you understand the law in a way that

the law is a guide to help you understand the law in a way that

the law is a guide to help you understand the law in a way that

the law is a guide to help you understand the law in a way that

the law is a guide to help you understand the law in a way that

the law is a guide to help you understand the law in a way that

the law is a guide to help you understand the law in a way that

the law is a guide to help you understand the law in a way that

turbines would result in a temporary rise of the water level in the forebay at the lower end of the canal of about 3 feet above the existing river level, and he recommends provision for a rise of 6 feet above the maximum level of the "Chippawa pool".

COPY

(1-2)

THESE WERE THE RESULTS OF A SURVEY MADE BY THE WATER BOARD IN THE YEAR 1900. THE BOARD HAD AT THAT TIME A VIEW OF THE STATE OF THE RIVER AS IT WAS THEN AND OF THE NEED OF IMPROVING IT. THE BOARD HAD AT THAT TIME A VIEW OF THE STATE OF THE RIVER AS IT WAS THEN AND OF THE NEED OF IMPROVING IT.

COPY

Report on Comparative Waterways for Development of 900,000 Horsepower.

R. D. Johnson.

A report dated April 18th, 1917, signed by R. D. Johnson, of R. D. Johnson and P. Wahlman, hydraulic engineers, of New York, was addressed to Frederick A. Gaby, Chief Engineer of the Hydro-Electric Power Commission, Toronto.

Mr. Johnson's engineering qualifications have already been given on pages C-3 and C-4.

The original report consists of seven pages of typewriting, together with four pages of estimates and eleven sheets of sketches showing the types of construction upon which the estimates have been based.

The report was made in accordance with verbal instructions from Mr. Gaby given on February 21st, 1917, supplemented by a letter under date of March 8th, 1917, as follows:-

(Letterhead of Hydro-Electric Power Commission)

"TORONTO, March 8th, 1917.
H.G.A.

R. D. Johnson, Esq.,
Consulting Engineer,
60 Wall Street,
NEW YORK CITY.

Dear Sir:-

Re Niagara Development.

"Pursuant to our recent interview, and in response to your letter of February 27th, I am setting forth hereunder a

summary of requirements of the general report you have been asked to make in connection with the proposed Niagara Development scheme.

"The primary requirement is the preparation of comparative estimates covering the cost of developing and delivering to the low tension switchboard quantities of power from 300,000 to 900,000 horsepower, by the use of a tunnel or tunnels, and by the use of a canal, giving due consideration to the value of any difference in head loss, and giving proper weight to the data upon which the respective estimates are based.

"As bearing upon the relative merits of the canal and tunnel scheme of development, we would also ask you to discuss the following propositions:-

(1) "Which of the two possible schemes of development would ensure the more economical and effective development of the 200,000 horsepower now considered available?

COPY

(2) "In the event of the canal scheme of development being adopted for the 200,000 horsepower now available, would such method of use render impracticable the adoption of the tunnel scheme for the development of the remaining 700,000 horsepower, assuming in this case, of course, that the tunnel scheme has been proved superior to the canal scheme on its merits?

(3) "Would the comparative economics of the two schemes of development be materially affected by the three foot increase in the minimum level of the Chippawa-Grass Island Pool which would result from the construction of the regulating weir proposed by the International Waterways Commission?

(4) "Would the comparative economics of the two schemes of development be materially affected by the certainty of ultimately being able, under the canal scheme, to draw 2,500 to 3,000 second feet (over and above permissible diversion from river) from the summit level of the Welland Canal at Montrose?

(5) "Could the possibility of using the summit level of the Welland Canal as a source of emergency water supply during periods of acute or abnormal ice trouble in the Niagara River be considered as a material advantage accruing to the canal scheme of development?

The following information is being furnished to you for your information only. It is not intended to be used for any other purpose. The information is being furnished to you for your information only. It is not intended to be used for any other purpose. The information is being furnished to you for your information only. It is not intended to be used for any other purpose.

-Insert into forms and to various extraliter and copy gathered at
 -will be and outside of any the rule above as prescribed to create
 -simultaneous and

100-443887-100

...and
... ..
... ..
... ..
... ..
... ..
... ..
... ..

[illegible]

(b) The Department's estimate of the cost of the proposed project is \$1,000,000. This estimate is based on the cost of the project as proposed, and does not include the cost of the project as proposed, and does not include the cost of the project as proposed.

These are some of the questions that arise (B) —
 when you come to the point of the final and to the
 of the final and to the point of the final and to the
 of the final and to the point of the final and to the
 of the final and to the point of the final and to the
 of the final and to the point of the final and to the

(6) "Would the possibility of ultimately drawing 6,500 second feet of water from the summit level of the Welland Canal, and raising the quiescent level in the power canal to elevation 570, be considered a material factor in favor of the canal scheme of development for the use of the 6,500 second feet now available from the river?

(7) "Assuming that power ultimately became so valuable as to render it necessary in the public interest to develop to the extreme limit of available head by a direct connection to Lake Erie level, could the tunnel scheme of development be adapted to such use?

(8) "How would the assumption that the ultimate governing factor of the problem is the conservation of head to the extreme limit of physical practicability affect the comparative economics of the tunnel and canal scheme of development?

COPY
"In order that there may be a clear understanding in connection with all matters to be covered by your report, it might be well for you to come to Toronto for the purpose of discussing the various points involved before you put your report in final shape.

"The material asked for in your letter of Feb. 27th, is being forwarded, together with some information relative thereto, which may be of value to you."

Yours truly,

HYDRO-ELECTRIC POWER COMMISSION OF ONTARIO.

(signed) "F. A. Gaby"

Chief Engineer."

The report discusses ways and means of developing 900,000 horsepower at Niagara Falls with particular reference to a choice of waterways as between canals and tunnels. The author suggests that in the case of a canal proposal, the first canal to be undertaken should have a capacity of 10,000 cubic feet per second instead of 6,560 as hitherto contemplated.

The author compares the cost of construction of three canals, each with

(C-10)

a capacity of 10,000 cubic feet per second, with three pressure tunnels, each 37 feet in diameter having a combined capacity of 30,000 cubic feet per second. He concludes that his studies are sufficient to warrant the adoption of the tunnel type of development, but suggests that some further study might profitably be made upon the question of the most economical diameter to adopt for the first pressure tunnel to be undertaken.

Mr. Johnson submits the following estimates of cost for the canal and tunnel projects, both exclusive of features common to either project, such as the forebay, penstocks, intakes, surge chamber, distributor, and so forth:-

COPY

Canal, 67,700 ft. long, 10,000 cu. ft. per sec.....	\$17,039,810.00
Canal, 67,700 ft. long, 6,550 cu. ft. per sec.....	\$13,621,360.00
Second Canal, 67,700 ft. long, 10,000 cu. ft. per sec.....	\$16,010,360.00
Tunnel, 42,000 ft. long, 32 ft. diam., 6,550 cu. ft. per sec.....	\$11,790,000.00
Tunnel, 42,000 ft. long, 37 ft. diam., 10,000 cu. ft. per sec.....	\$14,962,500.00

Following this report there appears "Notes on R. D. Johnson's Report of April 18th, 1917". The authorship of these notes is not stated, but it is a complete refutation of Mr. Johnson's arguments, prepared by the engineers of the Hydro-Electric Power Commission.

(10-20)

a capacity of 10,000 units per hour, with three separate channels,
and 27 feet in diameter having a combined capacity of 30,000 cubic feet
per hour. The possibility that the existing one might be enlarged to meet the
requirements of the future type of development, but suggests that such future
expansion might possibly be made upon the existing of the most economical
element in order for the first expansion to be made.

The following table shows the estimated cost of the first expansion
and shows that the estimated cost of the first expansion is about \$100,000,
which is the amount of the first expansion, and the amount of the first
expansion is about \$100,000.

COPY

Table 1. Estimated cost of the first expansion. The cost of the first expansion is about \$100,000.
Table 2. Estimated cost of the second expansion. The cost of the second expansion is about \$200,000.
Table 3. Estimated cost of the third expansion. The cost of the third expansion is about \$300,000.
Table 4. Estimated cost of the fourth expansion. The cost of the fourth expansion is about \$400,000.
Table 5. Estimated cost of the fifth expansion. The cost of the fifth expansion is about \$500,000.
Table 6. Estimated cost of the sixth expansion. The cost of the sixth expansion is about \$600,000.
Table 7. Estimated cost of the seventh expansion. The cost of the seventh expansion is about \$700,000.
Table 8. Estimated cost of the eighth expansion. The cost of the eighth expansion is about \$800,000.
Table 9. Estimated cost of the ninth expansion. The cost of the ninth expansion is about \$900,000.
Table 10. Estimated cost of the tenth expansion. The cost of the tenth expansion is about \$1,000,000.

Following this report, the Board of Directors of the University of Chicago
at April 1927, 1927. The University of Chicago is not expected to be
a complete replacement of the University of Chicago, but the
University of Chicago is expected to be replaced.

Probable Cost of Tunnel Construction and of Earth and Rock Excavation.

A. C. Douglass.

A report, dated September 19th, 1917, was made on the probable cost of tunnel construction, and another, dated September 24th, 1917, was made on the probable cost of earth and rock excavation. Both reports were signed by A. C. Douglass, Mining Engineer and General Contractor, Niagara Falls, N. Y., and were addressed to Mr. F. A. Gaby, Chief Engineer, Hydro-Electric Power Commission.

COPY

Mr. Douglass was born near Ingersoll, Ont., in 1857, and was elected an Affiliate of the American Society of Civil Engineers in 1895. He is a mining engineer and general contractor of long experience on extensive construction work. Amongst the projects in connection with which he has had important responsibility, the following may be mentioned as being of particular interest as indicating Mr. Douglass's competence to express an opinion in regard to the projected canal or tunnel, - power tunnels and canals for the Niagara Falls Power Co., Niagara Falls, N. Y.; tail-race tunnel for the International Paper Co., Niagara Falls, N. Y.; tail-race tunnel of Canadian Niagara Power Co., and of Electrical Development Co., Niagara Falls, Ont.; double-track railroad tunnel at Hoboken, N. J.

The original of the report of September 19th contains eight pages of typewriting, and that of September 24th, four pages.

COPIES

In the first report the author discusses the tunnel location and briefly outlines the methods of construction upon which his estimates are based. He divides the proposed tunnel into three sections, namely -

- Type 1. A Tunnel 37 feet inside diameter, with concrete and no timber lining, for 21,000 feet,
- Type 2. A Tunnel 37 feet inside diameter, with timber and concrete lining, for 10,500 feet,
- Type 3. A Twin Tunnel, each 26 feet inside diameter, with timber and concrete lining, for 10,500 feet.

Mr. Douglass's estimate of cost for a tunnel of the above types is as follows:-

21,000 feet of type 1 at \$276.61.....	\$ 5,796,210
10,500 feet of type 2 at \$347.06.....	\$ 3,644,130
10,500 feet of type 3 at \$435.64.....	\$ 4,553,220
Special work at Whirlpool Gorge.....	\$ 100,000
Total.....	\$14,093,560

The author adds that the hydraulic losses would in all probability exceed those in an open canal for the same discharge, and also that 15 per cent should be added to the above estimate if it were deemed advisable to let the work by contract.

In his report of September 24th, 1917, Mr. Douglass states that he has studied the plans and that in regard to rock work he is of the opinion that,

- (1) the cost of channelling should not exceed \$0.27 per square foot,
- (2) the cost of drilling should not exceed \$0.10 per cubic yard,
- (3) the cost of explosives should not exceed \$0.30 per cubic yard,

- (4) the cost of hoisting and loading should not exceed \$0.10 per cubic yard,
- (5) the cost of disposal should not exceed \$0.10 per cubic yard, including extra yardage in open cut work, and
- (6) the cost of rock excavation, including a reasonable allowance for pumping and baling, will not exceed \$1.25 per cubic yard. By allowing 25 per cent for contingencies, he arrives at a total cost for rock excavation of \$1.56 per cubic yard.

The author states that earth excavation, including all charges for disposal and so forth, should not exceed \$0.35 per cubic yard.

Through the earth section where concrete lining is required, the author is of the opinion that \$6.50 would be a reasonable price for concrete.

Finally he states that the dredging of the Welland River should not cost more than \$0.20 per cubic yard as the American Government is doing similar work for \$0.15 and \$0.17 per cubic yard.

Mr. Douglass draws attention to the difficulty there will be of obtaining such skilled labor as channel-runners, drill-runners, dredge men, steam-shovel engineers and blacksmiths, and recommends that special arrangements be made with the Immigration authorities so that these classes of labor may be brought in from the United States.

Attached to the two reports referred to above, is a letter from George Perrine, Assistant Tunnel Engineer of The Rapid Transit Subway Construction Company, of New York, dated October 15th, 1917, and addressed to A. C. Douglass. Attached to the letter is the following estimate for the proposed tunnel suggested by Mr. Douglass:-

(1000)

(1) The cost of building and installing the new
need \$5.10 per cubic yard.

(2) The cost of building and installing the new
will vary, depending on the quantity in use
and cost of the material.

(3) The cost of the material, including a 10%
allowance for handling and delivery, will
be about \$1.10 per cubic yard. If the
material is not available in the area
it will cost the contractor \$1.10
per cubic yard.

The contract price for the material, including all charges for dis-

posal and on the spot, should not exceed \$0.75 per cubic yard.

Through the above analysis the contractor is advised, the material

is at the option of the contractor to purchase the material.

COPY

It is noted that the quantity of the material is not fixed

and that \$0.10 per cubic yard is the maximum amount to be paid

with the \$0.10 and \$0.17 per cubic yard.

The program shown on the left side of the drawing will be an estimate

and will be based on the following: 1. The material is to be

delivered and installed, and the contractor is to be paid

for the material and for the labor and for the other way of doing

is from the United States.

As shown on the right side of the drawing, the material is to be

delivered and installed, and the contractor is to be paid

for the material and for the labor and for the other way of doing

As shown on the left side of the drawing, the material is to be

delivered and installed.

(1)	21,000 feet of type 1 at \$303.41.....	\$ 6,371,610
(2)	10,500 feet of type 2 at \$412.16.....	\$ 4,327,680
(3)	10,500 feet of type 3 at \$466.45.....	\$ 4,897,725
	Special work at Whirlpool Gorge.....	<u>100,000</u>
	Total.....	\$15,697,015

Mr. Perrine estimated the excavation costs as follows:-

Earth excavation.....	\$0.35 per cubic yard,
Rock excavation.....	\$1.75 per cubic yard,
Hydraulic dredging.....	\$0.20 per cubic yard,
Concrete in canal.....	\$6.50 per cubic yard.

There is also a letter **COPY** attached to the two reports signed by Hugh L. Cooper & Company, per B. H. Parsons, dated New York, October 6th, 1917, and addressed to A. C. Douglass. The letter states that the reports of September 19th and September 24th by Mr. Douglass have been examined and that his "unit prices are a correct estimate, and that the work can be executed at these rates if properly directed by men of experience in this class of construction, with possibly the following exceptions:-

Canal excavation in earth at \$0.35 per cubic yard, and in rock at \$1.56 per cubic yard, might both be conservatively increased about 10 per cent. Concrete lining for the canal bottom throughout and for the sloping sides where section is in earth, at \$6.50 per cubic yard, we think should be increased to about \$8.00 per cubic yard".

The authors state also that in view of the abnormal prices and of the precarious labor conditions, estimates must be regarded as subject to change and applied with caution accordingly.

A third letter is attached to the foregoing reports, signed by P. McGovern

10-14

(1) 21,000 feet of type 1 at 2002.41.....\$ 5,871.210
(2) 12,000 feet of type 2 at 2011.12.....\$ 4,871.210
(3) 12,000 feet of type 3 at 2011.12.....\$ 4,871.210
Special work at additional charges.....\$ 12,000.00
Total.....\$ 19,613.630

The prices set forth are subject to change without notice.

These prices are for material only and do not include
labor, transportation, and other charges.
Special rates for cash payment.
Special rates for prompt payment.
Special rates for prompt payment.

COPY

There is also a large quantity of material on hand at
Chicago & Company, 100 N. Dearborn, which has been
sold to the Government. The Government has the right to
buy this material at a price of \$1.00 per pound and may also
sell it at a price of \$1.00 per pound. The Government
may also buy this material at a price of \$1.00 per pound
and may also sell it at a price of \$1.00 per pound.

These prices are for material only and do not include
labor, transportation, and other charges.
Special rates for cash payment.
Special rates for prompt payment.
Special rates for prompt payment.

The contract also provides that in view of the unusual prices and of the
prevalence of labor conditions, material may be purchased on terms to be
agreed upon by the parties hereto.

A third section is attached to the contract, signed by J. Edgar

& Company, per C. L. Perrin, dated New York, October 10th, 1917, and addressed to A. C. Douglass.

In this letter the following estimate is submitted:-

Rock excavation.....\$1.75 per cubic yard,

Earth excavation.....\$0.35 per cubic yard,

Concrete.....\$8.50 per cubic yard,

Dredging.....\$0.22 per cubic yard.

In addition, estimates for the tunnel construction are given in some detail. Generally speaking they are higher than the estimate submitted by Mr. Douglass.

COPY

115

© 2000 Blackwell Science Ltd, *Journal of Internal Medicine* 247: 395–402

• 336 • 300 • 3 • 4 • 300

In this letter the following estimate is submitted:-

Page 400 of 411

.....

.....

[illegible]

© 2000 Blackwell Science Ltd *Journal of Internal Medicine* 247: 395–402

10-10-68

Y903

Study of (1) Canal Bends, (2) Ice Skinner, (3) Canal Losses.

R. D. Johnson.

A report dated July 30th, 1918, signed by R. D. Johnson, of R. D. Johnson and P. Wahlman, hydraulic engineers, of New York, was addressed to F. A. Gaby, Chief Engineer of The Hydro-Electric Power Commission.

Mr. Johnson's engineering qualifications have already been given on pages C-3 and C-4.

The report was made in accordance with written instructions by Mr. Gaby under date of May 27th, 1918, as follows:-

(Letterhead of Hydro-Electric Power Commission)

"TORONTO, May 27th, 1918.
H.E.A.

R. D. Johnson, Esq.,
60 Wall Street,
NEW YORK CITY.

Dear Sir:-

"With reference to your recent visit to Toronto and discussion with Mr. Acres of certain questions in connection with the Niagara Development, please note the following:-

"We desire you to look over the drawings forwarded under separate cover, and a list of which is attached.

"Will you kindly report under the following headings:-

(1) "Please look into the question of curves on the section between Montrose and the power house. These curves are now laid out for a 500 ft. radius.

10-22

Copy of the report, (1) to the Board, (2) to the

A. J. Board.

A copy of the report, (1) to the Board, (2) to the
Board and V. J. Board, (3) to the Board, (4) to the Board
V. J. Board, (5) to the Board, (6) to the Board, (7) to the Board
V. J. Board, (8) to the Board, (9) to the Board, (10) to the Board

pages 1-2 and 3-4.

The report was sent to the Board, (1) to the Board, (2) to the Board, (3) to the Board, (4) to the Board, (5) to the Board, (6) to the Board, (7) to the Board, (8) to the Board, (9) to the Board, (10) to the Board

under date of May 27th, 1911, as follows:-

(Enclosure to Board, (1) to the Board, (2) to the Board, (3) to the Board, (4) to the Board, (5) to the Board, (6) to the Board, (7) to the Board, (8) to the Board, (9) to the Board, (10) to the Board)

W. J. Board, 1911.
W. J. Board, 1911.

W. J. Board, 1911.
W. J. Board, 1911.
W. J. Board, 1911.

W. J. Board, 1911.

With reference to your report of 1911 to the Board, (1) to the Board, (2) to the Board, (3) to the Board, (4) to the Board, (5) to the Board, (6) to the Board, (7) to the Board, (8) to the Board, (9) to the Board, (10) to the Board

It is desired that you should have the Board, (1) to the Board, (2) to the Board, (3) to the Board, (4) to the Board, (5) to the Board, (6) to the Board, (7) to the Board, (8) to the Board, (9) to the Board, (10) to the Board

Will you kindly report under the following headings:-

(1) "What is the Board, (1) to the Board, (2) to the Board, (3) to the Board, (4) to the Board, (5) to the Board, (6) to the Board, (7) to the Board, (8) to the Board, (9) to the Board, (10) to the Board

What radius would you suggest using, and how would you treat these curves?

(2) "Please submit a preliminary layout of intake at Chippawa, near Hog Island, along the lines discussed between Mr. Acres, Mr. Hogg and yourself. This proposal is, of course, to be considered only tentative and it is to secure your idea of how the problem should be attacked. We desire this information in connection with our proposed models to be tested at Niagara.

(3) "Please look over the proposed ice chute shown on drawing 7-6-26-4. We desire to obtain your suggestions in connection with this layout.

(4) "Will you kindly look over the curves showing losses in canal under various conditions? If you have any comments to make in connection with these, with reference to the advisability of lining with concrete, or otherwise, please let us have same".

COPY
Yours truly,

HYDRO-ELECTRIC POWER COMMISSION OF ONTARIO.

(signed) "F. A. Gaby"

Chief Engineer."

The original document consists of nine pages of typewriting, accompanied by eleven drawings, consecutively numbered 59 to 69.

In Mr. Johnson's letter of transmittal, dated August 1st, 1918, he recommends that as soon as the dimensions and the desired degree of smoothness of the channel will have been fixed, a thorough study of the surges in the canal should be made. He draws attention to the fact that his study of surges under date of February 1st, 1917, was only applicable to a canal carrying 6,550 cubic feet per second of water, while the present report is based on 12,000 cubic feet per second.

The report is divided into three sections, namely -

Best Consideration of Bends,

(b)(7)

This letter will be sent to you by the Department of Defense.

(1) The Department of Defense is currently reviewing the information provided to it by the Department of State regarding the activities of the Department of Defense in the area of defense research and development.

(2) The Department of Defense is currently reviewing the information provided to it by the Department of State regarding the activities of the Department of Defense in the area of defense research and development.

(3) The Department of Defense is currently reviewing the information provided to it by the Department of State regarding the activities of the Department of Defense in the area of defense research and development.

COPY

DEFENSE RESEARCH AND DEVELOPMENT

(signed) "S. A. B. B. B."

Chief Engineer

The original document is being sent to the Department of Defense.

By the Department of Defense, Department of Defense, Department of Defense.

By the Department of Defense, Department of Defense, Department of Defense.

By the Department of Defense, Department of Defense, Department of Defense.

By the Department of Defense, Department of Defense, Department of Defense.

By the Department of Defense, Department of Defense, Department of Defense.

By the Department of Defense, Department of Defense, Department of Defense.

By the Department of Defense, Department of Defense, Department of Defense.

By the Department of Defense.

The Department of Defense is currently reviewing the information provided to it by the Department of State regarding the activities of the Department of Defense in the area of defense research and development.

By the Department of Defense.

Proper Design of Ice Chute,

Accuracy and Adequacy of Loss Diagrams.

Bends.

Regarding the bends, the author presents two options, namely -

- (1) A constant radius for each side of the canal of 150 feet, or,
- (2) A centre line radius of 200 feet, with the sides of the canal concentric.

His opinion is that either of these methods would give better results than the 500-foot radius assumed by the Hydro-Electric Power Commission engineers. He suggests, further, that experiments should be made with radii as short as 50 feet with constant curvature.

At the conclusion of the discussion, the author makes the statement, - "It is not at all certain that some design radically different from those here suggested would not show less loss of head".

Ice Chute.

Under the heading "Ice Chute", the author discusses the Hydro-Electric Power Commission's plan entitled "Proposed Ice Skimmer at Forebay", and suggests a number of modifications which he considers as improvements. His suggestions are that a chute should be designed to run only partly full instead of completely full; that the entrance to the skimmer should be constructed for the full width of the canal; that a control gate should be made an integral

Very truly yours,
J. J. Allen, Esq.

10-101

Enclosed for Mr. Allen are two copies of the report of the

(1) A copy of the report of the committee on the subject of the

(2) A copy of the report of the committee on the subject of the

The report is also being sent to the other members of the committee. It is hoped that the committee will be able to make a report to the board of directors at the next meeting.

At the meeting of the committee, the report was discussed and it was decided that the committee should continue its work on the subject. It is hoped that the committee will be able to make a report to the board of directors at the next meeting.

10-101

From the meeting of the committee, the report was discussed and it was decided that the committee should continue its work on the subject. It is hoped that the committee will be able to make a report to the board of directors at the next meeting.

part of the skimmer platform, and of a heavy type operated by hoists; that the suggested tunnel under the bottom of the forebay should be replaced by a covered channel; and finally that the sides of the forebay should be straight.

Canal Losses.

The author states that he has examined the diagrams of losses submitted to him "somewhat carefully", and that he found them to be correct enough for all practical purposes. After a discussion of methods of analysing the losses, he recommends the use of a concrete lining, retaining a width of 48 feet as previously designed for the rock cut with channeled sides, and he also recommends the deepening of the channel.

part of the system, and at a point where the system is not yet
the system is not yet complete. The system is not yet complete
covered, and it is not yet complete. The system is not yet complete.

W. H. J. & Co. Ltd.

The system is not yet complete. The system is not yet complete.
The system is not yet complete. The system is not yet complete.
The system is not yet complete. The system is not yet complete.
The system is not yet complete. The system is not yet complete.
The system is not yet complete. The system is not yet complete.
The system is not yet complete. The system is not yet complete.
The system is not yet complete. The system is not yet complete.
The system is not yet complete. The system is not yet complete.
The system is not yet complete. The system is not yet complete.
The system is not yet complete. The system is not yet complete.

COPY

Study of Intake for 15,000 Cubic Feet per Second.

R. D. Johnson.

A report dated January 31st, 1919, signed by R. D. Johnson, of R. D. Johnson and P. Wahlman, hydraulic engineers, of New York, was addressed to Frederick A. Gaby, Chief Engineer of the Hydro-Electric Power Commission.

Mr. Johnson's engineering qualifications have already been given on pages C-3 and C-4.

The report was made in accordance with Mr. Gaby's verbal request of October 29th, 1918, and the original document consists of seventeen pages of type-writing, accompanied by eleven drawings, numbered 70 to 80 inclusive.

After discussing the generalities of the site of the Intake, Mr. Johnson outlines the following fundamental ideas which he kept in mind as a guide towards a correct design:-

1. As little interference as possible with the natural flow of the river,
2. Removal of the water from the bottom of the river into subterranean channels,
3. The interception by the Intake structure of a much greater width of the river bottom than that which bounds a cross sectional natural flow equal to the amount to be diverted,
4. The maintenance of the entrance velocity of the water at as low a value as practically possible,
5. Even diversion of the water,

(18-10)

REPORT OF THE COMMISSIONER OF THE GENERAL LAND OFFICE

IN RESPONSE TO A RESOLUTION OF THE HOUSE OF COMMONS

AND TO A RESOLUTION OF THE SENATE, PASSED ON THE 12TH OF MARCH 1871, RELATIVE TO THE LANDS BELONGING TO THE UNITED STATES, AND TO THE PROCEEDINGS OF THE COMMISSIONER OF THE GENERAL LAND OFFICE, IN RESPONSE TO A RESOLUTION OF THE HOUSE OF COMMONS, PASSED ON THE 12TH OF MARCH 1871, RELATIVE TO THE LANDS BELONGING TO THE UNITED STATES.

COPY

The report was made in accordance with the act of Congress, passed on the 12th of March 1871, and the report of the Commissioner of the General Land Office, in response to a resolution of the House of Commons, passed on the 12th of March 1871, relative to the lands belonging to the United States. The report was made in accordance with the act of Congress, passed on the 12th of March 1871, and the report of the Commissioner of the General Land Office, in response to a resolution of the House of Commons, passed on the 12th of March 1871, relative to the lands belonging to the United States.

1. The lands belonging to the United States, and the proceeds of the sale of the same, are hereby appropriated to the use of the United States, and the proceeds of the sale of the same, are hereby appropriated to the use of the United States.
2. The lands belonging to the United States, and the proceeds of the sale of the same, are hereby appropriated to the use of the United States, and the proceeds of the sale of the same, are hereby appropriated to the use of the United States.
3. The lands belonging to the United States, and the proceeds of the sale of the same, are hereby appropriated to the use of the United States, and the proceeds of the sale of the same, are hereby appropriated to the use of the United States.
4. The lands belonging to the United States, and the proceeds of the sale of the same, are hereby appropriated to the use of the United States, and the proceeds of the sale of the same, are hereby appropriated to the use of the United States.
5. The lands belonging to the United States, and the proceeds of the sale of the same, are hereby appropriated to the use of the United States, and the proceeds of the sale of the same, are hereby appropriated to the use of the United States.

6. The provision of two Intakes, having widely different characteristics, one of them adhering as closely as possible to the five principles above enumerated, the other designed as a complementary adjunct, without particular reference to these rigid requirements, but with the definite purpose of a relay completely adequate in itself for most of the time, and having characteristics which avoid, if possible, some of the difficulties not completely overcome by the more elaborate design.

The author submits general plans showing the outline of an Intake structure which offers a means of substantially fulfilling the foregoing requirements. This structure consists of six "draft distributors", 1,300 feet in length, and 100 feet apart, inclined upstream at an angle of about forty-five degrees to the direction of the current of the Niagara River. At the outer end of the distributors, for a length of 800 feet, inclined slots are provided for the admission of water from the bed of the river. At the shore end of the draft distributors, and at right angles to them, Mr. Johnson provides a series of piers, carrying a curtain wall and with stop log openings, so that the water of the Niagara River may flow directly into the Welland River channel without passing through the draft distributors.

The author concludes his report with a discussion of the probable friction losses through the structure.

Design of Intake for 15,000 Cubic Feet per Second.

R. D. Johnson.

A report dated March 1st, 1920, signed by R. D. Johnson, of R. D. Johnson and P. Wahlman, hydraulic engineers, of New York, was addressed to W. A. Gaby, Chief Engineer of the Hydro-Electric Power Commission.

Mr. Johnson's engineering qualifications have already been given on pages C-3 and C-4.

The report was made in accordance with a verbal understanding of October 30th, 1919, and the original document consists of twenty pages of type-writing, accompanied by ten drawings and diagrams, numbered 81 to 90 inclusive.

The author states that he has remodelled the design of the Intake, curtailing it as much as it is considered advisable according to the results of the experiments made during the summer of 1919 in the Dufferin Island channel. The design involves the development of a completely new theory of flow as referred to in Mr. Johnson's report of January 31st, 1919.

With the report the author submits a design of draft distributor or "gathering tube", 500 feet in length, and of very low cross section. Six of these tubes are required for a flow of 15,000 cubic feet per second. The body of the report contains a series of calculations illustrating the author's basis of design. He recommends building a small model of the mouthpiece of

(200)

Letter to Mr. J. P. & Co. Ltd.

Dear Sirs,

A report dated March 1st, 1934, signed by J. P. & Co. Ltd. and Mr. J. P. & Co. Ltd., regarding the design of the proposed new building, has been received. The report contains a number of suggestions for the design of the building, which are being considered by the Committee.

Yours faithfully,

COPY

The report also contains a number of suggestions for the design of the building, which are being considered by the Committee. The report also contains a number of suggestions for the design of the building, which are being considered by the Committee.

The design of the building is being considered by the Committee. The design of the building is being considered by the Committee. The design of the building is being considered by the Committee.

With the report the Committee has also received a number of suggestions for the design of the building, which are being considered by the Committee. The design of the building is being considered by the Committee.

his gathering tube as a basis for determining the required size.

In conclusion, Mr. Johnson makes the following suggestions relative to the general construction:-

"The top of the tubes are to be placed approximately flush
"with the general level of the existing bottom of the river, and
"whatever material is excavated between the tubes may as well not
"be restored, thus leaving depressions in which any rubbish roll-
"ing along the bottom would likely be deposited; but, in any case,
"it is recommended to construct at least one such trench just up-
"stream from the first gathering-tube. This should, preferably,
"be smoothly lined with concrete to facilitate cleaning out when
"filled up.

"It will be noted from the diagrams that the diffuser loss
"is almost as great, at the assumed efficiency, as the entire fric-
"tion, and it is desired to call especial attention to this, so
"that due consideration will be given to the question of securing
"a good efficiency of expansion, by spending enough money on the
"length and smoothness of the diffuser. In other words, if loss of
"head in this Intake is considered at all serious, the easiest way
"to keep it down is to reduce the angle of flare of the diffuser,
"at least to the point which is considered consistent with economy.

"It is considered desirable to be able to ascertain the nature
"of the distribution of inflow which actually obtains, and, to this
"end, it is suggested that suitable permanent piezometers be built
"into several of the tubes, or, at least one of them, carrying the

"connecting pipes, embedded in the wall of the gathering tube,
"back to the head-block of the surface intake. The piezometer
"openings should be at least four in number at each station,
"arranged 90 degrees apart, and inter-connected to one of the
"transmitting pipes. Care should be exercised to have them
"placed flush and square with the inside surface of the tube.
"They should be spaced at least as close as 100 feet apart.

"Particular care should be given to shaping and finish-
"ing the guide vanes which form the partitions in the slots, as
"their influence upon the inflow of the water has been neglect-
"ed in the computation of the actual width of the slot. The
"surface should be finished particularly smooth and hard, and
"be carefully maintained true to form. It is possible that
"better results can be obtained by separately moulding and fin-
"ishing these vanes, leaving grooves in the sides of the slots
"into which they may afterwards be inserted and grouted".

Report on Suesaton-Chippawa Development.

R. D. Johnson.

A report dated June 1st, 1920, was prepared by R. D. Johnson, of R. D. Johnson and P. Wahiman, hydraulic engineers, of New York. The original document contains twelve pages of typewriting, and is not accompanied by photographs or drawings.

Mr. Johnson's engineering qualifications have already been given on pages C-3 and C-4.

Mr. Johnson reviews the various phases of the studies and designs with which he had been intimately connected, and the report largely resolves itself into an enunciation of the work of the Hydro-Electric Power Commission engineers.

The following quotations will give a general idea of the tenor of the reports:-

"The Commission's engineers very evidently had in mind the adoption of a plan which would conform with the broad principles properly understood to be exemplified in a public undertaking for the benefit of the people, and the ultimate conservation of water with respect to the power rendered available, led to a more comprehensive layout than would probably have been attractive to private investors.....".

"Although the writer himself initially favored a tunnel for a capacity of 6,000 to 10,000 second feet, yet he is not inclined to hold this position with the capacity materially increased, as now contemplated".

"It is possible to make certain that no criticism of the present choice of waterway can be substantiated on any engineering basis".

"The value of a horsepower gained by additional excavation was determined to be considerably greater than the average horsepower produced by the whole development".

"It was found possible to fix the slope of the rock bottom, according to the best physical conditions, for carrying out the work of excavation without particular refinement in its relation to the hydraulic features".

"The question of surges caused a good deal of concern until these phenomena were carefully studied and it appears quite clear that enough information in this regard has been acquired so that safe operation will be provided in the Commission's plans".

"The methods which have been adopted (for the avoidance or disposal of ice) possess the double virtue of precluding the possibility of taking into the mouth of the canal any surface ice, and also of effectually removing any which may form on the canal itself".

"The model (intake) constructed according to the plan sub-

mitted by Johnson and Wahlman proved to behave exactly as the accepted theories anticipated, and this idea was accordingly adopted by the Commission as the best one up to date."

"The draft tubes will certainly take their place in the vanguard of advancing attainment in this field of endeavor".

"The turbines themselves will be unsurpassed in all particulars by any similar apparatus in the world, combining many novel features of safety and convenience of operation, with the utmost conservation of the energy in the water which feeds them".

"The valves which will cut off the water when repairs to the turbines are necessary, will be of the most approved Johnson type, now recognized to be indispensable where the utmost safety and convenience of operation is desired".

"The Queenston-Chippewa Development, when completed, bids fair to furnish the best of material for the instruction and guidance of the students of hydraulic engineering as a magnificent exposition of the art, and a display of the utmost proficiency of its period in all particulars".

ed by the foundation as the best way to do so."

[illegible]

...of the ... in the ...

COPIES

...and the ...

...the
... ..
... ..
... ..
... ..
... ..
... ..

Report on Chippewa Hydro-Electric Project.Hugh L. Cooper & Company.

A letter of transmittal dated August 7th, 1920, submitted on August 14th, was followed by a report dated October 22nd, 1920. Both the letter and the report are signed by Hugh L. Cooper & Company, of New York, and were addressed to Sir Adam Beck, Chairman of the Hydro-Electric Power Commission of Ontario. The **COPY** original letter of transmittal covered sixteen pages of typewriting, and consisted of a summary of the conclusions elaborated in the final report, the original of which contained twenty-four pages of typewriting, accompanied by drawings numbered 3438, 3439, 3440 and 3441.

The work done by Hugh L. Cooper & Company was under the general direction of Hugh L. Cooper, who was born in Minnesota in 1865, and was educated at the Rushford, Minn., High School. He commenced his engineering career with the Chicago Bridge & Iron Company in 1883, in which company he rose to the position of chief engineer and superintendent. From 1891 to the present date Mr. Cooper has been engaged in private practice, devoting himself more particularly to hydraulic engineering as applied to power development. He has designed and been connected with works totalling over a million horse power, and costing over a hundred million dollars, in the United States, Canada, Brazil and other countries. One of the principal plants with which Mr. Cooper has been connected is the well-known Hydro-Electric plant of the Mississippi River Power Com-

pany at Keokuk, Iowa. Mr. Cooper was elected a member of the American Society of Civil Engineers in 1905.

Following the engagement of Hugh L. Cooper & Company on April 22nd, 1920, Mr. Cooper wrote a letter to Mr. Aores outlining Mr. Cooper's understanding of the scope of his investigations. The letter reads:-

(Letterhead of Hugh L. Cooper & Company)

NEW YORK,
May 1, 1920.

Mr. H. G. Aores,
Hydro-Electric Commission,
190 University Avenue,
TORONTO, Ontario.

Dear Sir:-

"With respect to the engineering work that we are to perform for you relating to your Chippewa plant, it will be well at this time to convey to you our understanding of the scope of this work in order that you may either approve this understanding or modify it as you desire. We are to make an examination and report on the project as follows:-

1. "We are to report on the capacity of the canal, intake system, forebay and penstocks, and power house, having in mind also such future changes of levels at the intake as will probably result from modifications of the present treaty between Great Britain and the United States regarding the final quantity of water that may be diverted at Niagara Falls for power purposes. Under this instruction we will express our views as to the practicability of the design you are building and its efficiency for the best use of 15,000 c.f.s. of water plus a minor allowance of 500 c.f.s. for debris disposal.

2. "We are to make a general check as to the strength and suitability of all the permanent structures enumerated in No. 1.

3. "We are to make such general survey and measure-

(100)

There is nothing more. The paper was closed a moment or two before the

at this moment in time.

Following the completion of this is being a paper in which the

the paper was a letter to the editor regarding the paper's

the paper at the time of the

(Enclosure to Mr. J. A. Allen)

Mr. J. A. Allen
Jan 27, 1917

COPY

For Mr.

This paper is the only one in the
which has been published in the
at this time in the paper. It is the only
this one is the only one in the paper.
and on which it is the only one in the paper.
the paper is the only one in the paper.

1. The paper is the only one in the paper.
which has been published in the paper.
at this time in the paper. It is the only
this one is the only one in the paper.
and on which it is the only one in the paper.
the paper is the only one in the paper.

2. The paper is the only one in the paper.
which has been published in the paper.
at this time in the paper. It is the only
this one is the only one in the paper.

3. The paper is the only one in the paper.

ments as will enable us to check your regular monthly estimates as to the accuracy and as to the amount of completed work on permanent structures at the time of our report. The extent of these measurements will be limited to the amount of work we find necessary to enable us to make a safe certificate respecting the same.

4. "We are to make a general report on the construction organization which report will include comments on the handling of the work up to date and recommendations as to the installation of additional machinery for the balance of the work, having in view the present high costs of labor and materials.

5. "We are to make an estimate of the time that will probably be required to place one unit and five units in commercial operation.

6. "We are to make an estimate as to the amount of money that will be needed to complete the plant up to five unit basis, and we will be guided in this estimate by the results obtained from Paragraph 3.

7. "We are to make such general investigations of your accounting system as to enable us to certify as to its efficiency and reliability.

8. "In making up our cost estimates we will use your figures for the cost of all real estate required.

"Will you kindly advise me here as to the correctness of the foregoing at your convenience, and oblige."

Yours very truly,

(signed) HUGH L. COOPER.

To this letter, Mr. Acres made the following reply:-

(Letterhead of Hydro-Electric Power Commission)

"TORONTO, Ont.
May 6th, 1920.

Hugh L. Cooper, Esq., Consulting Engineer,
101 Park Avenue,
NEW YORK, N.Y.

Dear Mr. Cooper:-

"I am in receipt of your two letters of the 1st

[illegible]

1. The first part of the report is the summary of the work done during the year. This is followed by a detailed account of the work done in each of the four main sections of the report. The report concludes with a summary of the work done during the year and a list of references.

1. The first step in the process of the investigation is to identify the problem or the area of interest. This is done by the investigator who is responsible for the study. The investigator will then collect data and analyze it to determine the cause of the problem. The final step is to present the findings to the appropriate authorities.

10. The Agency has an obligation to protect the public and to
ensure that the results of the investigation are made available to the public in a
timely and accurate manner. The Agency has a duty to protect the public from
harm and to ensure that the results of the investigation are made available to the public in a
timely and accurate manner.

THE UNIVERSITY OF CHICAGO
CHICAGO, ILLINOIS 60637

THE UNIVERSITY OF CHICAGO PRESS

THE UNIVERSITY OF CHICAGO PRESS

instant, and must apologize for the delay in answering the same, which was simply due to the fact that I was completely tied up with negotiations with the Labor Unions in connection with 1920 rates and working conditions.

"As to the formal proposition set forth in your letter, I may say personally that I think it covers the case as well as any more or less detailed specification of your function could do. To condense the proposition into a few words, what is required of you is to ascertain whether or not the Niagara job is sound in wind and limb. Further than this, if questions are asked, it would detract very greatly from the force of your findings if you were under the necessity of stating that you were not asked to report on this or that, or were not allowed access to such and such. As I have already stated, however, I think the method of procedure you have mapped out is sufficiently comprehensive to obviate any such embarrassing situation, and I think that Mr. Dexter Cooper would be well advised in proceeding along the lines indicated.

"Kind regards".

COPY
Yours truly,

(signed) H. G. ACHESON.

Hugh L. Cooper & Company commenced their examinations on April 26th, 1920, and practically completed their investigation on August 17th, 1920.

As the letter of transmittal above referred to is mainly a summary of the conclusions of the report, the two will be dealt with together in the succeeding comments.

In a general way the conclusions of Hugh L. Cooper & Company cover the whole Chippewa project. In some cases the opinions and recommendations expressed are definite, while in other cases the references indicate that no special study was given to the detail in hand.

In general it is said,-- "We find the general plan of the local canal system to be the best that could have been adopted when the history of your project is fully understood".

1. The first step in the process of identifying a problem is to define the problem. This involves identifying the symptoms of the problem and determining the scope of the problem. Once the problem has been defined, the next step is to identify the causes of the problem. This involves identifying the factors that are contributing to the problem and determining the underlying causes. Once the causes have been identified, the next step is to develop a plan of action. This involves identifying the steps that need to be taken to solve the problem and determining the resources that will be needed to implement the plan. Finally, the last step in the process is to implement the plan and monitor the results. This involves putting the plan into action and tracking the progress of the solution. Once the problem has been solved, the final step is to evaluate the results and determine if the solution was effective. This involves comparing the results of the solution to the original problem and determining if the problem has been solved. If the problem has not been solved, the process may need to be repeated.

I am very sorry to hear that you are having trouble with your eyes. I hope they will get better soon. I am sending you some medicine which may help.

Your friend,
John Doe

COPY

THESE THINGS ARE NOT TO BE TAKEN AS A CHALLENGE TO THE
COURT'S AUTHORITY TO INTERPRET THE CONSTITUTION. THEY ARE
SIMPLY A STATEMENT OF FACTS. THE COURT IS NOT TO BE
BOBBLED BY THE FACTS. IT IS TO BE LEFT FREE TO
DO ITS DUTY. THE COURT IS NOT TO BE BOBBLED BY
THE FACTS. IT IS TO BE LEFT FREE TO DO ITS DUTY.

(C-32)

Regarding expenditures, the statement is made,- "We believe the expenditures will be justified by the beneficial results which will accrue".

The capacity of the canal, according to the report, should be increased to 20,000 cubic feet per second, and the statement is added, "This increase in the use of water is possible without any appreciable loss of money for work thus far completed".

Of the upper level, the opinion is expressed that the elevation of the water surface at the point of diversion should be taken as elevation 558, and the report further states that the operating head will be 292 feet for a flow of 15,000 cubic feet per second, and 299 feet for a flow of 20,000 cubic feet per second, the greater head resulting from the use of a larger canal.

The report unqualifiedly states that the proposed intake design should be abandoned.

In the Welland River, as well as in the earth section of the canal, the use of a suction dredge instead of a dipper dredge is strongly recommended, for the stated reason that the saving thereby will be about \$1,700,000. for a flow of 15,000 cubic feet per second, and about \$2,600,000. for a flow of 20,000 cubic feet per second.

In regard to bridges, a general statement is included,- "That material savings in the cost of completed bridges can be made", but no further reference is made to the subject.

In referring to the work of the whirlpool section, the report says,- "Your engineers have used the best care possible", but a recommendation is

...the statement is made... the belief the...
...will be... the...
... ..

The... of the... according to the report, should be...
to 20,000 cubic feet per second, and the... is...
the use of water is... ..

...the opinion is expressed that the elevation of the...
water surface at the point of diversion should be...
... ..
... ..
... ..

COPY

... ..
... ..
... ..
... ..
... ..
... ..
... ..

... ..
... ..
... ..

... ..
... ..
... ..

added that the stability of the whirlpool section should be tested hydrostatically before the lining work will have been completed.

For the purpose of the removal of floating ice accumulating in the canal, the report recommends the construction of a complete skimming system at a cost of about \$500,000.

The report states that modifications are required in the forebay, the fact apparently having been overlooked that a distribution system had already been designed therefor.

In reference to the screen house, the report says,-- "The general designs of screen house and penstock intakes are satisfactory. We will, however, recommend changes in the detail of the design in our general report". For reasons later stated, no recommendations were made.

In regard to penstocks, an observation is made similar to that concerning the screen house, but nothing definite is concluded.

The power house foundations are dealt with at some length, and further borings on the site are recommended. The sum of \$250,000. is included in the report "to cover the contingency of a possible change from the present location".

The design of the turbines is approved.

The contract for the Johnson valves is "in the main satisfactory", but it is stated that special care should be devoted to inspection and details of design and shop work.

The report states that the design of the electrical apparatus has not been studied.

The power house substructure and superstructure are dealt with in a general way in the statement that "the general design of the power house indicates

a stable structure". The suggestion is made that a considerable saving might be effected in a re-design of the substructure.

Under the heading of "Organization", the report strongly recommends that the engineering and business management be located on the works at Niagara Falls, with complete authority over every detail.

In regard to the accounting system, the report states that it is "too intricate". The recommendation is made that all accounts should be audited by independent, certified public accountants every three months during the construction period. The further recommendation is made that an inventory should be completed for all tools, machinery and material, and that this inventory should be checked every ninety days.

It is recommended that a work-time schedule should be devised.

The organization of a complete system of fire protection is recommended.

A strong recommendation is made to put the laborers on a bonus or profit-sharing system of wages.

The report does not agree with the engineers of the Hydro-Electric Power Commission as to the discharging capacity of the entire water transmission system, particularly with reference to the rock section of the canal, and recommends increasing the slope of the floor of the canal so that the floor and the surface of the water when a volume of 15,000 cubic feet per second is flowing, are parallel.

The report states that there has been a difference of opinion between the engineers of the Hydro-Electric Power Commission and Hugh L. Cooper & Company, regarding the date at which the plant will be ready for operation. The

(C-35)

report also expresses the belief that the five units will not be installed, ready for commercial operation, before January 1st, 1923, and that "by good luck it may be possible to start operation with two units three months earlier than January 1st, 1923". The report states further that the controlling factors are,- first, the time in which the rock canal can be completed, and second, the time when the power house and its contents can be completed sufficiently to permit of commercial use.

It should be noted that at the conclusion of the report, the following statement is made,- "We have not called your attention to several other criticisms that we could also enumerate, for the reason we believe no practical good would result to you in our following such a course further".

THE UNIVERSITY OF CHICAGO
 DIVISION OF THE PHYSICAL SCIENCES
 DEPARTMENT OF CHEMISTRY
 5708 SOUTH ELLIS AVENUE
 CHICAGO, ILLINOIS 60637
 U.S.A.

...the
... ..
... ..
... ..

7903

7905

Report on Chinawana Hydro-Electric Project.

(Cost Estimates).

Hugh L. Cooper & Company.

A report dated August 7th, 1920, and signed by Hugh L. Cooper & Company, contains sixty-six pages of typewriting covering estimates of cost under three different "Cases", with alternatives in every case.

Case I is given as the estimate of cost of the project as designed by the Hydro-Electric Power Commission engineers wherein Hugh L. Cooper & Company's quantities and unit prices have been applied, using 15,000 cubic feet per second of water.

Case II is an estimate of cost of the project wherein Hugh L. Cooper & Company have introduced modifications in design, in accordance with their letter of transmittal dated August 7th, 1920, applied their quantities and unit prices, and used a flow of 15,000 cubic feet per second.

Case III is the same as Case II, but using 20,000 cubic feet per second.

All estimates are of the cost to complete by January 1st, 1925.

The following table gives the estimated cost of each Case, and alternative:-

12-11-11

REPORT ON THE PROGRESS OF THE WORK

(1911-12)

By J. H. WATKINS & COMPANY

A report dated August 1911, and signed by J. H. Watkins & Co.,
 London, contains a summary of the work done during the year 1910-11.
 This report is now being revised and will be published in early 1912.
 It is found that the progress of the work is being made by
 the Hydro-Electric Power Commission, which is now a Com-
 mittee of the Board of Trade, and will have been completed, under the
 terms of the Act, by the end of 1911.

COPY

Case II is an estimate of the cost of the Hydro-Electric Power
 Commission, which is being made by the Board of Trade, and will
 be published in early 1912. It is found that the progress of the
 work is being made by the Hydro-Electric Power Commission, which
 is now a Committee of the Board of Trade, and will have been
 completed, under the terms of the Act, by the end of 1911.
 Case III is the same as Case II, but with a total cost of £20,000
 instead of £10,000. It is found that the progress of the work is
 being made by the Hydro-Electric Power Commission, which is now
 a Committee of the Board of Trade, and will have been completed,
 under the terms of the Act, by the end of 1911.

12-11-11

Estimates of Cost.

	<u>CASE I</u>		<u>CASE II</u>		<u>CASE III</u>	
	5 Units	9 Units	5 Units	9 Units	5 Units	9 Units
	\$	\$	\$	\$	\$	\$
Intake	3,359,093	3,359,093	581,640	581,640	604,053	604,053
Welland River	1,831,434	1,831,434	644,995	1,170,357	1,289,071	1,920,170
Power Canal	22,912,732	22,912,732	22,864,311	22,487,182	25,685,602	26,022,763
Forebay	385,502	385,502	610,502	610,502	2,449,795	2,449,795
Screen House	1,582,823	1,777,398	1,549,071	1,745,646	2,193,122	2,493,122
Penstocks	1,173,985	1,872,573	1,173,985	1,872,573	1,364,766	2,533,850
Power House	5,116,005	8,020,424	5,116,005	8,020,424	6,125,120	10,582,987
Hydraulic Equip.	2,009,840	3,557,000	2,009,840	3,557,000	2,434,040	4,754,780
Electrical Equip.	4,752,160	8,417,360	4,752,160	8,417,360	5,668,460	11,166,260
Right-of-Way			C o m p l e t e d			
Bridges	<u>1,534,023</u>	<u>1,534,023</u>	<u>1,534,023</u>	<u>1,534,023</u>	<u>1,534,023</u>	<u>1,534,023</u>
Total	44,657,600	55,467,543	49,236,535	49,994,710	49,348,055	64,061,806
Engineering and Overhead at 8%	<u>3,572,608</u>	<u>4,293,403</u>	<u>3,218,922</u>	<u>3,999,576</u>	<u>3,947,844</u>	<u>5,124,944</u>
Total	48,230,208	59,760,946	43,455,457	53,994,287	53,295,899	69,186,751
Interest Charges	<u>4,193,209</u>	<u>4,675,984</u>	<u>3,407,434</u>	<u>4,222,347</u>	<u>4,692,726</u>	<u>5,743,755</u>
Total	52,423,418	62,636,931	46,862,892	58,216,635	57,988,626	74,930,506
Total Disbursements	<u>14,000,000</u>	<u>14,000,000</u>	<u>14,000,000</u>	<u>14,000,000</u>	<u>14,000,000</u>	<u>14,000,000</u>
GRAND TOTAL	<u>66,423,418</u>	<u>76,636,931</u>	<u>60,862,892</u>	<u>72,216,735</u>	<u>71,988,626</u>	<u>88,930,506</u>

Notes.

Cents are omitted in all cases.

Interest Charges are compounded semi-annually at 6-1/2 per cent.

Total Disbursements are to May 1st, 1920, plus interest compounded annually to January 31st, 1923.

7541

[illegible]

of records to January 1964.
Total disbursements are to Jan 1964. The balance sheet
interest charges are reported semi-annually on 6-30 and 12-31
which are listed in all cases.

The succeeding table gives a list of unit prices upon which the foregoing estimates of cost are based:-

Unit Prices for Estimates of Cost.

Hugh L. Cooper & Company.

August 7th. 1920.

ITEM	UNIT	INTAKE	WELLAND RIVER	POWER CANAL	MOREBAY	SCREEN HOUSE	PEN-STOCKS	POWER HOUSE	TESTING WHIRLPOOL SECTION
Steel Sheet Piling	ton	125.00	\$ 0.70	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Fiddle	c.y.	1.20	-	(3.50 &	-	-	-	-	-
Rock Excavation	c.y.	3.50	-	(5.50	Complete	-	3.50	3.50	-
Earth Excavation	c.y.	.65	.70	1.10	Complete	-	-	-	-
Concrete Plain	c.y.	15.00	16.00	14.00	14.00	-	16.00	15.00	(*)20.00
Concrete Reinforced	c.y.	40.00	-	40.00	-	40.00	40.00	32.00	-
Structural Steel	lb.	.10	-	.10	-	.07½	.11½	-	-
l.f. Spacers	lb.	.15	-	-	-	& .10	-	-	-
Earth Fill	c.y.	.60	-	-	-	-	-	-	-
Tiprap	c.y.	1.00	1.00	-	-	3.00	3.00	-	(*) .60
Rock Lining	-	-	-	.15	-	-	-	-	-
late Operat. Mach.	lb.	-	-	.40	-	-	-	-	-
Rock Fill	c.y.	-	-	.15	-	1.50	-	-	-
Anchor Rods	lb.	-	-	.20	.20	-	-	-	-
Buildings, Super Str.	c.f.	-	-	-	-	.40	-	.40	-
tunnel Rock	c.y.	-	-	-	-	-	10.00	-	-
ail Race Excavation	c.y.	-	-	-	-	-	-	5.50	-
arth for Piers	c.y.	.65	-	-	-	-	-	-	-
uction Dredging	-	.45	-	.45	-	-	-	-	-
issons, Installing Mach	3000.00	-	-	-	-	-	-	-	-
" First Cost	Total	40000.00	-	-	-	-	-	-	-
ipper Dredging	c.y.	-	-	.80	-	-	-	-	-
team Shovel	-	-	-	1.10	-	-	-	-	-

NOTE: (*) - These refer to Hugh L. Cooper & Company's figures resulting from their suggested changes in construction methods.

1921

The following table gives a list of well known cases and the amount of cost and benefit.

Table showing the results of the cases.

Case	Cost	Benefit	Result	Cost	Benefit	Result	Cost	Benefit	Result
Case 1	100	200	100	100	200	100	100	200	100
Case 2	200	400	200	200	400	200	200	400	200
Case 3	300	600	300	300	600	300	300	600	300
Case 4	400	800	400	400	800	400	400	800	400
Case 5	500	1000	500	500	1000	500	500	1000	500
Case 6	600	1200	600	600	1200	600	600	1200	600
Case 7	700	1400	700	700	1400	700	700	1400	700
Case 8	800	1600	800	800	1600	800	800	1600	800
Case 9	900	1800	900	900	1800	900	900	1800	900
Case 10	1000	2000	1000	1000	2000	1000	1000	2000	1000
Case 11	1100	2200	1100	1100	2200	1100	1100	2200	1100
Case 12	1200	2400	1200	1200	2400	1200	1200	2400	1200
Case 13	1300	2600	1300	1300	2600	1300	1300	2600	1300
Case 14	1400	2800	1400	1400	2800	1400	1400	2800	1400
Case 15	1500	3000	1500	1500	3000	1500	1500	3000	1500
Case 16	1600	3200	1600	1600	3200	1600	1600	3200	1600
Case 17	1700	3400	1700	1700	3400	1700	1700	3400	1700
Case 18	1800	3600	1800	1800	3600	1800	1800	3600	1800
Case 19	1900	3800	1900	1900	3800	1900	1900	3800	1900
Case 20	2000	4000	2000	2000	4000	2000	2000	4000	2000
Case 21	2100	4200	2100	2100	4200	2100	2100	4200	2100
Case 22	2200	4400	2200	2200	4400	2200	2200	4400	2200
Case 23	2300	4600	2300	2300	4600	2300	2300	4600	2300
Case 24	2400	4800	2400	2400	4800	2400	2400	4800	2400
Case 25	2500	5000	2500	2500	5000	2500	2500	5000	2500
Case 26	2600	5200	2600	2600	5200	2600	2600	5200	2600
Case 27	2700	5400	2700	2700	5400	2700	2700	5400	2700
Case 28	2800	5600	2800	2800	5600	2800	2800	5600	2800
Case 29	2900	5800	2900	2900	5800	2900	2900	5800	2900
Case 30	3000	6000	3000	3000	6000	3000	3000	6000	3000
Case 31	3100	6200	3100	3100	6200	3100	3100	6200	3100
Case 32	3200	6400	3200	3200	6400	3200	3200	6400	3200
Case 33	3300	6600	3300	3300	6600	3300	3300	6600	3300
Case 34	3400	6800	3400	3400	6800	3400	3400	6800	3400
Case 35	3500	7000	3500	3500	7000	3500	3500	7000	3500
Case 36	3600	7200	3600	3600	7200	3600	3600	7200	3600
Case 37	3700	7400	3700	3700	7400	3700	3700	7400	3700
Case 38	3800	7600	3800	3800	7600	3800	3800	7600	3800
Case 39	3900	7800	3900	3900	7800	3900	3900	7800	3900
Case 40	4000	8000	4000	4000	8000	4000	4000	8000	4000
Case 41	4100	8200	4100	4100	8200	4100	4100	8200	4100
Case 42	4200	8400	4200	4200	8400	4200	4200	8400	4200
Case 43	4300	8600	4300	4300	8600	4300	4300	8600	4300
Case 44	4400	8800	4400	4400	8800	4400	4400	8800	4400
Case 45	4500	9000	4500	4500	9000	4500	4500	9000	4500
Case 46	4600	9200	4600	4600	9200	4600	4600	9200	4600
Case 47	4700	9400	4700	4700	9400	4700	4700	9400	4700
Case 48	4800	9600	4800	4800	9600	4800	4800	9600	4800
Case 49	4900	9800	4900	4900	9800	4900	4900	9800	4900
Case 50	5000	10000	5000	5000	10000	5000	5000	10000	5000

NOTE: (*) - Data refers to the 1st, 2nd, 3rd, 4th, 5th, 6th, 7th, 8th, 9th, 10th, 11th, 12th, 13th, 14th, 15th, 16th, 17th, 18th, 19th, 20th, 21st, 22nd, 23rd, 24th, 25th, 26th, 27th, 28th, 29th, 30th, 31st, 32nd, 33rd, 34th, 35th, 36th, 37th, 38th, 39th, 40th, 41st, 42nd, 43rd, 44th, 45th, 46th, 47th, 48th, 49th, 50th.

Report on Queenston-Chippawa Power Development.

Francis Lee Stuart and H. S. Kerbaugh.

A report dated September 30th, 1920, signed by Francis Lee Stuart and H. S. Kerbaugh, was addressed to Sir Adam Beck, Chairman of the Hydro-Electric Power Commission.

Mr. Stuart was born at Camden, S.C., in 1866, and graduated from the Engineering Institute at Washington, D.C. He spent a number of years in various positions from rodman to assistant engineer with railroads, and with the Nicaragua Canal Commission. In 1905 Mr. Stuart was appointed Chief Engineer of the Erie Railroad Company, and in this capacity carried out an extensive program of construction work for the Erie System, improving the elaborate terminals at Jersey City, including a series of four-track tunnels. In 1910 he was appointed Chief Engineer of the Baltimore & Ohio Railroad Company, and for five years had charge of general grade reduction work and a large construction program. Mr. Stuart entered into private practice in 1915 and acted as consulting engineer for various undertakings, and during the war was appointed Chairman of the Terminal Port Facilities Committee of the Council of National Defence, and of the War Industries Board. When the United States Government took over the railroads, he was appointed Chairman of the Budget Committee and passed on all plans and improvements of the railroads east of Chicago. He has a varied consulting practice in port and terminal

REPORT OF THE COMMISSIONER OF THE GENERAL LAND OFFICE

FOR THE YEAR ENDING JUNE 30, 1921

A report made pursuant to Act, March 3, 1879, chapter 22, section 2, approved March 3, 1879, and amended by Act, March 3, 1897, chapter 22, section 2, approved March 3, 1897, and Act, March 3, 1909, chapter 22, section 2, approved March 3, 1909.

W. D. WATSON, Commissioner of the General Land Office.

WASHINGTON, D. C., JULY 1, 1921.

THE REPORT WAS MADE IN ACCORDANCE WITH THE ACT, MARCH 3, 1879, CHAPTER 22, SECTION 2, APPROVED MARCH 3, 1879, AND AMENDED BY ACT, MARCH 3, 1897, CHAPTER 22, SECTION 2, APPROVED MARCH 3, 1897, AND ACT, MARCH 3, 1909, CHAPTER 22, SECTION 2, APPROVED MARCH 3, 1909.

THE REPORT WAS MADE IN ACCORDANCE WITH THE ACT, MARCH 3, 1879, CHAPTER 22, SECTION 2, APPROVED MARCH 3, 1879, AND AMENDED BY ACT, MARCH 3, 1897, CHAPTER 22, SECTION 2, APPROVED MARCH 3, 1897, AND ACT, MARCH 3, 1909, CHAPTER 22, SECTION 2, APPROVED MARCH 3, 1909.

THE REPORT WAS MADE IN ACCORDANCE WITH THE ACT, MARCH 3, 1879, CHAPTER 22, SECTION 2, APPROVED MARCH 3, 1879, AND AMENDED BY ACT, MARCH 3, 1897, CHAPTER 22, SECTION 2, APPROVED MARCH 3, 1897, AND ACT, MARCH 3, 1909, CHAPTER 22, SECTION 2, APPROVED MARCH 3, 1909.

THE REPORT WAS MADE IN ACCORDANCE WITH THE ACT, MARCH 3, 1879, CHAPTER 22, SECTION 2, APPROVED MARCH 3, 1879, AND AMENDED BY ACT, MARCH 3, 1897, CHAPTER 22, SECTION 2, APPROVED MARCH 3, 1897, AND ACT, MARCH 3, 1909, CHAPTER 22, SECTION 2, APPROVED MARCH 3, 1909.

THE REPORT WAS MADE IN ACCORDANCE WITH THE ACT, MARCH 3, 1879, CHAPTER 22, SECTION 2, APPROVED MARCH 3, 1879, AND AMENDED BY ACT, MARCH 3, 1897, CHAPTER 22, SECTION 2, APPROVED MARCH 3, 1897, AND ACT, MARCH 3, 1909, CHAPTER 22, SECTION 2, APPROVED MARCH 3, 1909.

THE REPORT WAS MADE IN ACCORDANCE WITH THE ACT, MARCH 3, 1879, CHAPTER 22, SECTION 2, APPROVED MARCH 3, 1879, AND AMENDED BY ACT, MARCH 3, 1897, CHAPTER 22, SECTION 2, APPROVED MARCH 3, 1897, AND ACT, MARCH 3, 1909, CHAPTER 22, SECTION 2, APPROVED MARCH 3, 1909.

THE REPORT WAS MADE IN ACCORDANCE WITH THE ACT, MARCH 3, 1879, CHAPTER 22, SECTION 2, APPROVED MARCH 3, 1879, AND AMENDED BY ACT, MARCH 3, 1897, CHAPTER 22, SECTION 2, APPROVED MARCH 3, 1897, AND ACT, MARCH 3, 1909, CHAPTER 22, SECTION 2, APPROVED MARCH 3, 1909.

THE REPORT WAS MADE IN ACCORDANCE WITH THE ACT, MARCH 3, 1879, CHAPTER 22, SECTION 2, APPROVED MARCH 3, 1879, AND AMENDED BY ACT, MARCH 3, 1897, CHAPTER 22, SECTION 2, APPROVED MARCH 3, 1897, AND ACT, MARCH 3, 1909, CHAPTER 22, SECTION 2, APPROVED MARCH 3, 1909.

THE REPORT WAS MADE IN ACCORDANCE WITH THE ACT, MARCH 3, 1879, CHAPTER 22, SECTION 2, APPROVED MARCH 3, 1879, AND AMENDED BY ACT, MARCH 3, 1897, CHAPTER 22, SECTION 2, APPROVED MARCH 3, 1897, AND ACT, MARCH 3, 1909, CHAPTER 22, SECTION 2, APPROVED MARCH 3, 1909.

THE REPORT WAS MADE IN ACCORDANCE WITH THE ACT, MARCH 3, 1879, CHAPTER 22, SECTION 2, APPROVED MARCH 3, 1879, AND AMENDED BY ACT, MARCH 3, 1897, CHAPTER 22, SECTION 2, APPROVED MARCH 3, 1897, AND ACT, MARCH 3, 1909, CHAPTER 22, SECTION 2, APPROVED MARCH 3, 1909.

THE REPORT WAS MADE IN ACCORDANCE WITH THE ACT, MARCH 3, 1879, CHAPTER 22, SECTION 2, APPROVED MARCH 3, 1879, AND AMENDED BY ACT, MARCH 3, 1897, CHAPTER 22, SECTION 2, APPROVED MARCH 3, 1897, AND ACT, MARCH 3, 1909, CHAPTER 22, SECTION 2, APPROVED MARCH 3, 1909.

THE REPORT WAS MADE IN ACCORDANCE WITH THE ACT, MARCH 3, 1879, CHAPTER 22, SECTION 2, APPROVED MARCH 3, 1879, AND AMENDED BY ACT, MARCH 3, 1897, CHAPTER 22, SECTION 2, APPROVED MARCH 3, 1897, AND ACT, MARCH 3, 1909, CHAPTER 22, SECTION 2, APPROVED MARCH 3, 1909.

THE REPORT WAS MADE IN ACCORDANCE WITH THE ACT, MARCH 3, 1879, CHAPTER 22, SECTION 2, APPROVED MARCH 3, 1879, AND AMENDED BY ACT, MARCH 3, 1897, CHAPTER 22, SECTION 2, APPROVED MARCH 3, 1897, AND ACT, MARCH 3, 1909, CHAPTER 22, SECTION 2, APPROVED MARCH 3, 1909.

THE REPORT WAS MADE IN ACCORDANCE WITH THE ACT, MARCH 3, 1879, CHAPTER 22, SECTION 2, APPROVED MARCH 3, 1879, AND AMENDED BY ACT, MARCH 3, 1897, CHAPTER 22, SECTION 2, APPROVED MARCH 3, 1897, AND ACT, MARCH 3, 1909, CHAPTER 22, SECTION 2, APPROVED MARCH 3, 1909.

THE REPORT WAS MADE IN ACCORDANCE WITH THE ACT, MARCH 3, 1879, CHAPTER 22, SECTION 2, APPROVED MARCH 3, 1879, AND AMENDED BY ACT, MARCH 3, 1897, CHAPTER 22, SECTION 2, APPROVED MARCH 3, 1897, AND ACT, MARCH 3, 1909, CHAPTER 22, SECTION 2, APPROVED MARCH 3, 1909.

work, and particularly in railroad and industrial fields. Mr. Stuart became a member of the American Society of Civil Engineers in 1899, and was elected Vice-President in 1920. He is also a Past-President of the Society of Terminal Engineers.

Mr. Kerbaugh is known throughout the continent as having carried out some of the largest construction contracts in the United States. The following list gives some of the more important works which he has undertaken:- Sand Patch Tunnel, double track, through Appalachian Mountains; Magnolia Cut-off Improvement, B. & O. R.R. double track, including three tunnels and several million yards of heavy rock excavation; Curtis Bay Improvement, B. & O. R.R. - reinforced concrete pier, including piles and hydraulic dredgework; Buffalo - a large amount of hydraulic and dipper dredgework covering a period of five years; Kamsico Dam - requiring the placing of one million cubic yards of heavy masonry; New York Highways - 300 miles of improved highway; Erie Canal - covering a period of five years; Susquehanna River - three stone arch bridges; Pennsylvania Railroad - a large amount of construction work involving expenditures of many millions of dollars; Panama Canal - adviser to Panama Canal Commission regarding the general plans for carrying out the construction. Mr. Kerbaugh owned and operated his own stone quarries, ballast quarries, commissaries, his own machine shops, and manufactured his own dynamite for some of his contracts.

The original report contained eleven pages of typewriting, and was made in accordance with the request of Sir Adam Beck that the authors should express their opinion and conclusions on the following features of the Queenston-

Chippawa undertaking, namely -

1. Suitability of the plant for construction programme proposed.
2. Possible dates of completion of the canal for generation of power by the first and second units at the Power House.
3. Probable cost to complete.

The authors deal with the undertaking, item by item, explaining the status and progress of the construction work.

Intake.

The authors approve of the proposed type of construction of the Intake, and state that it is not a controlling factor in any of the schedules of completion of the work.

Welland River Section.

The authors state that the Welland River Section is not a governing feature of the proposed schedule.

Gate House.

Regarding the Gate House, the authors say - "There are 25,000 cubic yards of concrete to place, some of which could be placed this Fall and the balance after March 15th, 1921, completing by the end of July, 1921".

(2-01)

Options available, namely -

1. Feasibility of the plan for development proposed.
2. Possible scope of completion of the work for the plan of power by the time and amount with the the power.
3. Possible cost to complete.

The estimate that will be submitted, based on the above, will be submitted and progress of the construction work.

Notes:

COPY

The estimate is based on the assumption that the work will be completed by the time and amount with the the power. It is not a guarantee that the work will be completed by the time and amount with the the power.

Other information:

The estimate is based on the assumption that the work will be completed by the time and amount with the the power. It is not a guarantee that the work will be completed by the time and amount with the the power.

Notes:

Regarding the time frame, the estimate is based on the assumption that the work will be completed by the time and amount with the the power. It is not a guarantee that the work will be completed by the time and amount with the the power.

Penstocks.

In referring to the Penstocks, the authors state - "Penstocks have been contracted for, completely erected, by June 1st, 1921, and we see no reason why such schedule cannot be maintained".

Power House.

The authors reach the conclusion that the first unit in the Power House should be completely erected by May 15th, 1921.

Power Canal.

COPY

In discussing progress in the Power Canal, the authors go on to say - "The present shovel working in the Welland River Division should have excavated a cross section large enough to provide 3,000 cubic feet per second, required for units Nos. 1 and 2, early next Spring, and if necessary a dredge could help finish completing full cross section of 15,000 cubic feet per second by August, 1921".

The authors look upon the Canal as the controlling feature in the completion of the entire development for production of power on any given date, and they work out a schedule of approximate output of shovels required per month in earth and rock, to complete the canal for generating power by November 1st, 1921. They state that "the concrete schedule of 200,000 cubic yards of lining of canal and 120,000 cubic yards of concrete in control works, transition sections and walls, requires a schedule which will place the concrete as close behind

the units which excavate the sections to receive the lining, as it is practical. On account of the lateness of the season most of the concrete will have to be put in in 1921".

Crusher Plants.

The authors consider that it would be advantageous to the public if the available stone were crushed and a broad policy adopted by means of which this cheaply produced broken stone could be made to give an impetus to the "good roads" movement. They estimate that it is possible to provide 4,600,000 tons of broken stone which would give a return of \$2,600,000. They recommend that an additional crushing plant with a capacity of 4,000 cubic yards per day be installed in addition to the existing one of 2,500 cubic yards per day capacity.

Equipment.

The authors state that sound judgment has been used in the selection of the equipment for the construction involved, and particularly in having provided 325-ton shovels with 8-yard dippers for work in the Canal, and modern standard gauge equipment for transportation needs.

Estimate of Cost.

The authors made the following estimate of cost to complete the power canal and installation of five units, and the first stage of the intake construction:-

1. The proposed rule is not a "rule" within the meaning of the Administrative Procedure Act, 5 U.S.C. 551, because it is not a "rule" as defined in the Act. The Act defines a "rule" as a "statement of general or particular applicability and future effect which is made by an agency and which, in the case of a rule of general applicability, is made by an agency in the exercise of its rulemaking authority." 5 U.S.C. 551(5).

CONFIDENTIAL

1998

2

<u>Section</u>	<u>Cost to Aug. 26, '20</u>	<u>Remaining Cost</u>	<u>Grand Total</u>
1-Intake	\$ 259,576.	\$ 1,340,003.	\$ 1,599,581.
2-Welland River	387,568.	974,823.	1,362,391.
3-23A- Canal	7,071,023.	16,294,033.	23,365,056.
4-Forebay	794,154.	116,000.	910,154.
5-Screen House	97,794.	976,300.	1,074,094.
6-Penstocks	38,828.	1,052,310.	1,091,138.
7-Power House	437,701.	1,560,000.	1,997,701.
8-Hydraulic Mach'y	1,646,000.	1,646,000.
9-Right-of-Way	1,000,000.	1,000,000.
Miscellaneous	200,000.	200,000.
Bridges	<u>909,000.</u>	<u>1,091,000.</u>	<u>2,000,000.</u>

COPY
 \$10,995,646. \$25,250,469. \$36,246,115.

Contingencies 10%.....\$ 3,624,611.

Total Net Cost.....\$39,870,726.

Estimate of Cost of Superstructure and Electrical

Equipment up to L.T. Bus.....\$ 5,301,033.

Estimated residue value of Plant and Stores on

hand to finish.....\$ 4,700,000.

Total Investment.....\$49,871,759.

Less: Possible Salvage recoverable - \$4,000,000.

Receipts from Broken Stone - - \$2,600,000. \$ 6,600,000.

Total Net Investment.....\$43,271,759.

Total Cost per H.P.....\$ 173.00

The ultimate capacity of present plans contemplates the full use of 15,000 c.f.s., and the installation of a total of nine (9) Units producing 450,000 H.P., and will require when installed, \$9,000,000. additional capital, making a total estimated cost of.....\$52,271,759.

Total Cost per H.P.....\$ 116.16

This estimate was based on the cost data of the work already done, and generally figured on basic prices as follows:-

Earth excavation.....\$ 0.70 per cubic yard,
 Rock excavation.....\$ 2.70 per cubic yard,
 Plain concrete.....\$14.50 per cubic yard,
 Reinforced concrete.....\$25.00 per cubic yard.

Attention is drawn to the fact that the total expenditure to the end of August, 1920, was \$25,268,067.00 of which total \$10,995,646.00 was the actual cost to August 26th, 1920, of the permanent work done on the project, while the balance is partly included in the items making up the "remaining cost", partly in the item of the cost of superstructure and electrical equipment, and partly in the estimate of the cost of the ultimate installation.

The authors discuss the possibility of increasing the capacity of the canal and conclude that by deepening the rock section a flow of 22,000 cubic feet per second might be obtained. On this basis of flow, they work out the following estimates for a plant of 660,000 horsepower capacity:-

Based on the present plans of five
 (5) Units for partial use of 15,000
 c.f.s., will give 250,000 H.P., at
 an estimated cost of.....\$43,271,759.00

Estimated Net Cost to deepen Rock
 Section less receipts for broken
 stone.....\$ 3,700,000.00

\$46,971,759.00

or Total Cost per H.P., 15,000	
c.f.s. capacity.....\$	173.08
Total Cost per H.P., 22,000	
c.f.s. capacity.....\$	187.69

(1000)

1. The first item is a copy of the report of the
 2. The second item is a copy of the report of the
 3. The third item is a copy of the report of the
 4. The fourth item is a copy of the report of the

The first item is a copy of the report of the
 The second item is a copy of the report of the
 The third item is a copy of the report of the
 The fourth item is a copy of the report of the
 The fifth item is a copy of the report of the
 The sixth item is a copy of the report of the
 The seventh item is a copy of the report of the
 The eighth item is a copy of the report of the
 The ninth item is a copy of the report of the
 The tenth item is a copy of the report of the

COPY

The first item is a copy of the report of the
 The second item is a copy of the report of the
 The third item is a copy of the report of the
 The fourth item is a copy of the report of the
 The fifth item is a copy of the report of the
 The sixth item is a copy of the report of the
 The seventh item is a copy of the report of the
 The eighth item is a copy of the report of the
 The ninth item is a copy of the report of the
 The tenth item is a copy of the report of the

The first item is a copy of the report of the
 The second item is a copy of the report of the
 The third item is a copy of the report of the
 The fourth item is a copy of the report of the
 The fifth item is a copy of the report of the
 The sixth item is a copy of the report of the
 The seventh item is a copy of the report of the
 The eighth item is a copy of the report of the
 The ninth item is a copy of the report of the
 The tenth item is a copy of the report of the

The ultimate capacity of present plans contemplates the full use of 15,000 c.f.s., and the installation of a total of nine (9) Units, producing 450,000 H.P. and will require when installed, \$9,000,000. additional capital, making a total estimated cost of.....\$52,271,759.00

Estimated Net Cost to deepen Rock Section less receipts from broken stone.....\$ 3,700,000.00

\$55,971,759.00

or Total Cost per H.P., 15,000
c.f.s. capacity.....\$ 116.16
Total Cost per H.P., 22,000
c.f.s. capacity.....\$ 124.38

Increasing the capacity of the canal as a whole to 22,000 c.f.s. and putting in operation a total of twelve (12) Units, producing 660,000 H.P., will add \$11,900,000. to the above cost of Nine (9) Units, making a total estimated cost of.....\$67,871,759.00

or Total Cost per H.P.....\$ 102.83

Comparison of cost per H.P. of various capacities until ultimate capacity of development is reached:

	15,000 c.f.s.	22,000 c.f.s.
	Total Cap. 450,000 H.P.	Total Cap. 660,000 H.P.
250,000 H.P.	\$173.08 per H.P.	\$187.89 per H.P.
450,000 H.P.	\$116.16 per H.P.	\$124.38 per H.P.
660,000 H.P.	- - -	\$102.82 per H.P.

Conclusion.

In conclusion, the authors make the following statements:-

"In general we have to advise you; first, that while this is a large undertaking it is in excellent shape for early completion; second, that all unknown conditions and uncertainties of construction have been eliminated; third, that the equipment is suitable; fourth that we think the peak of inefficiency of labor and the peak of prices of material and labor have been reached; and fifth, that with no unusual labor conditions, and with materials properly supplied, we consider the estimates of cost and dates of completion as feasible and dependable.

"The project and its purposes appeal to us in all its phases. The conception and design is simple and effective and the construction work is being carried out with proper present-day equipment and in an intelligent, capable way, with credit to all concerned".

Report on Lowering Water Elevations of Grass Island Pool.

Paul A. Schoellkopf.

A letter dated October 18th, 1920, signed by Paul A. Schoellkopf, President of The Niagara Falls Power Company, was addressed to the Hydro-Electric Power Commission for the attention of Sir Adam Beck, and dealt with the lowering of the water in the Grass Island Chippawa-Pool by diversions from the Niagara River.

COPY
The letter covers two pages of typewriting and was written in reply to a letter from the Commission under date of October 6th, 1920.

The Niagara Falls Power Company state that elevation 559.5 (H.E.P.Co. datum) at Chippawa is the lowest level of the pool under which they can safely and continuously divert the water allowed by Treaty for power purposes upon the American side of the Falls. They are of the opinion that this level should be maintained by such remedial works as would meet the approval of the respective Governments, and of the power developing interests which have based their works upon the above established levels.

(b)(5)

THE FOLLOWING INFORMATION IS FOR YOUR INFORMATION:

DATE: 10/10/2000

A letter dated October 10, 2000, signed by you, is attached.

Enclosed of the Virginia State Power Company, was returned to the Virginia

Electric Power Company, Inc. (V.E.P.C.) on October 10, 2000, and was

the subject of the letter to the Virginia State Power Company, Inc.

from the Virginia State

COPY

The letter dated October 10, 2000, was received by the Virginia State

Power Company, Inc. (V.E.P.C.) on October 10, 2000, and was

the subject of the letter dated October 10, 2000, signed by you, is attached.

Enclosed of the Virginia State Power Company, Inc. (V.E.P.C.) on October 10, 2000, and was

the subject of the letter to the Virginia State Power Company, Inc.

from the Virginia State Power Company, Inc. (V.E.P.C.) on October 10, 2000, and was

the subject of the letter to the Virginia State Power Company, Inc.

from the Virginia State Power Company, Inc. (V.E.P.C.) on October 10, 2000, and was

the subject of the letter to the Virginia State Power Company, Inc.

Report on Power Canal

Queenston-Chippewa Power Development.

R. S. Lea.

A report dated October 26th, 1920, and revised to December 7th, 1920, signed by R. S. Lea, of R. S. & W. S. Lea, consulting engineers, Montreal, was addressed to Sir Adam Beck, Chairman, Hydro-Electric Power Commission of Ontario.

COPY

Mr. Richard S. Lea, M.A.E., who was born in Prince Edward Island in 1866, graduated with honours in the civil engineering course of McGill University in 1890. For about twenty years Mr. Lea devoted himself to municipal practice in association with many well-known American engineers. He was for a time Professor of Civil Engineering at McGill, and he also took a special short course at the University of Cambridge. Later, he established himself in private practice with his brother, Mr. W. S. Lea, in Montreal, doing an extensive practice in municipal and consulting work, specializing more particularly in hydraulic problems. Mr. Lea is a member of The Engineering Institute of Canada, of the American Society of Civil Engineers, and of the Institution of Civil Engineers of Great Britain.

The original report contains nine pages of typewriting, and was made in accordance with written instructions under date of September 14th, 1920, to prepare a report on the following points:-

Y905

- (A) A discussion of the water levels previously existing, and now and hereafter capable of being maintained on the Chippewa-Grass Island Pool, as a basis for establishing the water carrying capacity of the power canal.
- (B) A discussion and report on the design of intake proposed by the engineers of the Commission, having particular reference to the merits, if any, it may have as applied to the special conditions it is designed to meet, and as compared with other types of intake which Mr. Lea might consider ~~are~~ suitable, having due regard to efficiency and capital cost.
- (C) An opinion based on Mr. Lea's conclusions in regard to the above as to the water carrying capacity of the power canal as now designed.

Mr. Lea first discusses the river levels and the effect of the diversion of 15,000 cubic feet per second, and reaches the conclusion that the capacity of the canal should be based on an elevation of 559.5 at the Chippewa-Grass Island Pool.

The author then describes the proposed intake works, and concludes that the expenditure involved in the construction of the intake is justifiable in order to provide the best possible protection against the entrance of ice.

Based on a river level at Chippewa of 559.5, Mr. Lea states that he calculates the capacity of the canal to be 15,500 cubic feet per second, or with an elevation of 559.0, about 400 cubic feet per second less.

the first of these is the fact that the
the second is the fact that the
the third is the fact that the
the fourth is the fact that the

the fifth is the fact that the
the sixth is the fact that the
the seventh is the fact that the
the eighth is the fact that the

the ninth is the fact that the
the tenth is the fact that the

the eleventh is the fact that the
the twelfth is the fact that the

the thirteenth is the fact that the
the fourteenth is the fact that the
the fifteenth is the fact that the

the sixteenth is the fact that the
the seventeenth is the fact that the
the eighteenth is the fact that the

the nineteenth is the fact that the
the twentieth is the fact that the

General Report.

Francis Lee Stuart and H. S. Kerbaugh.

A report dated December 13th, 1921, was made by Francis Lee Stuart and H. S. Kerbaugh, and addressed to Sir Adam Beck, K.B., Chairman, The Hydro-Electric Power Commission.

The engineering qualifications of Mr. Stuart and of Mr. Kerbaugh have already been stated.

COPY

The original report contains five pages of typewriting and was made in accordance with the request of Sir Adam Beck that the authors inspect the work on the Queenston-Chippawa development with the particular object of reporting on the quality of the work done, and the actual progress and cost in connection with the same.

The authors state:-

"Briefly, we now find: (a) that the adequacy of the design and the quality of workmanship has come fully up to our expectations, and in the matter of quality has actually exceeded them; (b) that until the September 1st schedule was discontinued in July last, it had been maintained within a close margin, despite great and unforeseen difficulty; and (c) that the costs since September 1st, 1920, have overrun".

COPY

The authors found that at the time of the discontinuance of the fast schedule in July, 1921, the earth excavation was ahead of schedule, while the rock excavation was behind the schedule. The shortage on rock excavation was ascribed to an unexpected change in the rock formation, and the late delivery of new steam shovels ordered in September, 1920. The steam shovels also failed to perform the work that was confidently expected of them, as compared with the electric shovels of the same size and general type.

The authors state that concrete work was also behind schedule in July owing to the failure of the original lining plants to function properly, and to the failure of the steam shovels to furnish the requisite working space in the rock out.

In regard to Costs, Intangible Items, Quantities, Salvage, Power Capacity and Conclusions, the authors are so concise and definite that their statements are given verbatim, as follows:-

"Costs.

"Under this head we may state briefly at the outset that the major portion of the overrun on the September, 1920, estimate, may be ascribed, directly or indirectly, to the unexpected falling down of the steam shovels and canal lining plants. The excess cost directly chargeable against these factors is of minor significance as compared with the indirect costs for which they were responsible, arising out of such conditions as (a) obstruction to the operation of other plant; (b) irregular and congested operation of railway and dumping service; (c) additional burden on power, water, air, drilling, blasting, superin-

tendance, engineering and other auxiliary services and overheads; and (d) the necessity of employing a working force at least 25% larger than would otherwise have been necessary.

"As to specific and ascertainable items of costs entering into the excess over the September, 1920 estimate, we find that they divide themselves into two general classes: (a) items of excess cost arising out of conditions which were justifiably, unforeseen and unexpected; and (b) items of excess cost arising out of conditions which were foreseen and appreciated from the beginning, but which were not seen in their true perspective as related to a 12 months' working schedule, which, to the best of our knowledge, was quite unprecedented.

C O P Y

"Under the head of wholly unforeseen or unknown items we may specify the following:-

(1) - Abnormal accidental contingencies.....	\$1,000,000.00
(2) - Change in character of the rock.....	\$2,500,000.00
(3) - Cement and sand.....	\$ 350,000.00
(4) - Labor turnover.....	\$ 613,000.00
(5) - Extra Plant.....	\$1,381,487.00
(6) - Miscellaneous overheads.....	<u>\$1,562,347.92</u>
TOTAL.....	\$7,403,834.00

"Item No. 1 covers losses arising out of fires of purely electrical origin which occurred on the work during the past year. The circumstances surrounding these reverses were of a nature which did not previously come within the range of our experience.

"Item No. 2 covers our estimate of the excess costs arising out of the

COPY

rock work in the canal south of the whirlpool section. This rock was heavy on top and thinly stratified underneath, and was full of gas pockets which jammed the drills and left the walls full of ridges projecting out beyond the nest line. This condition enormously increased the cost of drilling, springing, blasting and trimming, apart altogether from the delays in shovel operation due to the imperfect breaking up of the rock. While there was sufficient finished rock cut at the north end upon which to base an estimate, the change in stratification and texture south of the whirlpool section, constituting two-thirds of the whole length of the canal, was such that the extensive preliminary exploration work did not furnish any evidence of the marked difference between the rock structure in the south section and the exposed rock in the north end of the canal.

"Item No. 3 covers the excess costs arising out of the unprecedented increase in the cost of cement for the year 1921 and the extra cost of purchasing and handling sand to make good the intensified concrete schedule which became necessary as a result of the failure of the original canal lining plants to function as designed.

"Item No. 4 is an item which we consider to be a very conservative estimate of the loss occasioned during the past year through labor turnover. The employment records in your construction office show that during this period 21,767 men were hired, and 15,766 either left or were discharged. This was a contingency we had no reason whatever to anticipate in September, 1920, when the beginning of the serious unemployment conditions which later developed, was plainly in evidence.

1892

[illegible]

It is a very common mistake to suppose that the only way to get the best results from a machine is to run it at the highest speed. This is not true. The best results are obtained when the machine is run at a moderate speed, and the work is done carefully and thoroughly. This is the only way to get the best results from a machine.

1. The first of these is the fact that the Commission has not yet received any information from the Government of the United States regarding the activities of the American Friends of the Soviet Union (AFSU) in the United States. This is a serious matter, as the AFSU is a well-known organization which has been active in promoting Soviet interests in the United States for many years. It is therefore essential that the Commission be kept informed of any developments in this regard.

"Item No. 5 covers various items of expenditure on plant which were the direct outcome of the unanticipated failure in respect of the steam excavating and canal lining plants. The largest individual item in this total was directly chargeable to the cost of re-designing and nearly doubling the number of lining plants as a result of the failure of the original plants and the failure of the steam excavating plant to make good the required schedule in rock.

"Item No. 6 covers various suspense items which were not or could not be incorporated in the unit costs at the time of our original investigation. With the exception of one item of accrued interest, however, all these costs were of a nature which could be considered as being included in our contingency item under normal circumstances.

"Under the head of ordinary contingency items of excess cost, may be specified the following:-

(a) "The actual operating loss on the steam shovels arising out of their failure to make good the required schedule.

"It was confidently expected that the greater speed and possibly greater power of these shovels would enable them to overcome the handicap of fuel cost, and equal, if not exceed, the records of the electric shovels in the matter of production. This assumption proved to be erroneous, but at the same time it may be stated that there was no other possible option open in the matter of providing a type of plant more suitable for the work to be done.

(b) "The repair costs for the year ending August 31st, 1921, were more than double the repair costs for the year preceding. It was upon the previous

will have been made by the time you have finished this book!"

and 1996, 1997, 1998, 1999, 2000, 2001, 2002, 2003, 2004, 2005, 2006, 2007, 2008, 2009, 2010, 2011, 2012, 2013, 2014, 2015, 2016, 2017, 2018, 2019, 2020, 2021, 2022, 2023, 2024, 2025, 2026, 2027, 2028, 2029, 2030, 2031, 2032, 2033, 2034, 2035, 2036, 2037, 2038, 2039, 2040, 2041, 2042, 2043, 2044, 2045, 2046, 2047, 2048, 2049, 2050, 2051, 2052, 2053, 2054, 2055, 2056, 2057, 2058, 2059, 2060, 2061, 2062, 2063, 2064, 2065, 2066, 2067, 2068, 2069, 2070, 2071, 2072, 2073, 2074, 2075, 2076, 2077, 2078, 2079, 2080, 2081, 2082, 2083, 2084, 2085, 2086, 2087, 2088, 2089, 2090, 2091, 2092, 2093, 2094, 2095, 2096, 2097, 2098, 2099, 2100, 2101, 2102, 2103, 2104, 2105, 2106, 2107, 2108, 2109, 2110, 2111, 2112, 2113, 2114, 2115, 2116, 2117, 2118, 2119, 2120, 2121, 2122, 2123, 2124, 2125, 2126, 2127, 2128, 2129, 2130, 2131, 2132, 2133, 2134, 2135, 2136, 2137, 2138, 2139, 2140, 2141, 2142, 2143, 2144, 2145, 2146, 2147, 2148, 2149, 2150, 2151, 2152, 2153, 2154, 2155, 2156, 2157, 2158, 2159, 2160, 2161, 2162, 2163, 2164, 2165, 2166, 2167, 2168, 2169, 2170, 2171, 2172, 2173, 2174, 2175, 2176, 2177, 2178, 2179, 2180, 2181, 2182, 2183, 2184, 2185, 2186, 2187, 2188, 2189, 2190, 2191, 2192, 2193, 2194, 2195, 2196, 2197, 2198, 2199, 2200, 2201, 2202, 2203, 2204, 2205, 2206, 2207, 2208, 2209, 2210, 2211, 2212, 2213, 2214, 2215, 2216, 2217, 2218, 2219, 2220, 2221, 2222, 2223, 2224, 2225, 2226, 2227, 2228, 2229, 2230, 2231, 2232, 2233, 2234, 2235, 2236, 2237, 2238, 2239, 2240, 2241, 2242, 2243, 2244, 2245, 2246, 2247, 2248, 2249, 2250, 2251, 2252, 2253, 2254, 2255, 2256, 2257, 2258, 2259, 2260, 2261, 2262, 2263, 2264, 2265, 2266, 2267, 2268, 2269, 2270, 2271, 2272, 2273, 2274, 2275, 2276, 2277, 2278, 2279, 2280, 2281, 2282, 2283, 2284, 2285, 2286, 2287, 2288, 2289, 2290, 2291, 2292, 2293, 2294, 2295, 2296, 2297, 2298, 2299, 2300, 2301, 2302, 2303, 2304, 2305, 2306, 2307, 2308, 2309, 2310, 2311, 2312, 2313, 2314, 2315, 2316, 2317, 2318, 2319, 2320, 2321, 2322, 2323, 2324, 2325, 2326, 2327, 2328, 2329, 2330, 2331, 2332, 2333, 2334, 2335, 2336, 2337, 2338, 2339, 2340, 2341, 2342, 2343, 2344, 2345, 2346, 2347, 2348, 2349, 2350, 2351, 2352, 2353, 2354, 2355, 2356, 2357, 2358, 2359, 2360, 2361, 2362, 2363, 2364, 2365, 2366, 2367, 2368, 2369, 2370, 2371, 2372, 2373, 2374, 2375, 2376, 2377, 2378, 2379, 2380, 2381, 2382, 2383, 2384, 2385, 2386, 2387, 2388, 2389, 2390, 2391, 2392, 2393, 2394, 2395, 2396, 2397, 2398, 2399, 2400, 2401, 2402, 2403, 2404, 2405, 2406, 2407, 2408, 2409, 2410, 2411, 2412, 2413, 2414, 2415, 2416, 2417, 2418, 2419, 2420, 2421, 2422, 2423, 2424, 2425, 2426, 2427, 2428, 2429, 2430, 2431, 2432, 2433, 2434, 2435, 2436, 2437, 2438, 2439, 2440, 2441, 2442, 2443, 2444, 2445, 2446, 2447, 2448, 2449, 2450, 2451, 2452, 2453, 2454, 2455, 2456, 2457, 2458, 2459, 2460, 2461, 2462, 2463, 2464, 2465, 2466, 2467, 2468, 2469, 2470, 2471, 2472, 2473, 2474, 2475, 2476, 2477, 2478, 2479, 2480, 2481, 2482, 2483, 2484, 2485, 2486, 2487, 2488, 2489, 2490, 2491, 2492, 2493, 2494, 2495, 2496, 2497, 2498, 2499, 2500, 2501, 2502, 2503, 2504, 2505, 2506, 2507, 2508, 2509, 2510, 2511, 2512, 2513, 2514, 2515, 2516, 2517, 2518, 2519, 2520, 2521, 2522, 2523, 2524, 2525, 2526, 2527, 2528, 2529, 2530, 2531, 2532, 2533, 2534, 2535, 2536, 2537, 2538, 2539, 2540, 2541, 2542, 2543, 2544, 2545, 2546, 2547, 2548, 2549, 2550, 2551, 2552, 2553, 2554, 2555, 2556, 2557, 2558, 2559, 2560, 2561, 2562, 2563, 2564, 2565, 2566, 2567, 2568, 2569, 2570, 2571, 2572, 2573, 2574, 2575, 2576, 2577, 2578, 2579, 2580, 2581, 2582, 2583, 2584, 2585, 2586, 2587, 2588, 2589, 2590, 2591, 2592, 2593, 2594, 2595, 2596, 2597, 2598, 2599, 2600, 2601, 2602, 2603, 2604, 2605, 2606, 2607, 2608, 2609, 2610, 2611, 2612, 2613, 2614, 2615, 2616, 2617, 2618, 2619, 2620, 2621, 2622, 2623, 2624, 2625, 2626, 2627, 2628, 2629, 2630, 2631, 2632, 2633, 2634, 2635, 2636, 2637, 2638, 2639, 2640, 2641, 2642, 2643, 2644, 2645, 2646, 2647, 2648, 2649, 2650, 2651, 2652, 2653, 2654, 2655, 2656, 2657, 2658, 2659, 2660, 2661, 2662, 2663, 2664, 2665, 2666, 2667, 2668, 2669, 2670, 2671, 2672, 2673, 2674, 2675, 2676, 2677,

© 2004 Blackwell Publishing Ltd *Journal of Internal Medicine* 255: 103–110

© 2000 Blackwell Science Ltd *Journal of Internal Medicine* 247: 101–108

© 2000 Blackwell Science Ltd *Journal of Internal Medicine* 247: 395–401

and that the Government has no intention of making any further concessions.

[illegible]

1907

Copyright © 2000 by John Wiley & Sons, Inc.

(C-56)

year's records under this head that we necessarily had to base our judgment, and taking into consideration the large percentage of entirely new plant which was placed on the work during the past year, we felt ourselves justified in not anticipating any increase in the repair costs which could not have been covered by our contingency item.

(c) "A heavy charge for overtime arose out of the fact that the steam plant, in spite of its newness, was in constant need of repair, and also because the falling-off in the steam shovel production necessitated operation on Sundays and holidays at overtime rates to make good the required schedule. Not only this, but it required overtime operation of the electric excavating plant, and later of the concrete plant, to help make good the deficiency.

(d) "There was a large direct excess charge for labor which we had not anticipated and which, in our opinion, arose simply by reason of the fact that the unforeseen necessity of intensifying the working schedule, through plant failure, made it obligatory to employ a much greater number of men than would otherwise have been necessary. This latter condition would inevitably tend toward inefficiency and a loss of flexibility in the working force, which would fully account for this excess cost. Such a condition would apply generally throughout the whole working organization.

(e) "A large expenditure was incurred on various items of construction plant and material which it was necessary to purchase on short notice to meet conditions arising for the most part out of the nature of the rock, and the failure of the steam excavating and canal lining plants to operate as expected.

"The items under this head might be considered as being justifiably un-

foreseen, but we are including them under the head of ordinary contingencies simply because they would have been covered by our contingency item under any but extraordinary circumstances. The total of the above items we estimate as \$3,600,000.00 of excess cost over the September, 1920 estimate."

"Intangible Items.

"There were also many conditions entering into the work during the past year which had a materially adverse effect on cost, but which could not be appraised in actual figures. Among such items might be mentioned the abnormal cost of freight and exchange and defective construction material. These conditions were the direct outcome of the war, and the abnormal freight tariffs and exchange charges which came into effect during the past year, constituted a very material factor in construction cost."

"Quantities.

"In the matter of the quantity of the various classes of materials moved and placed on the work, we find a very close agreement between the finished quantities and the quantities used in the September, 1920 estimate. In fact, if the unit prices used in that estimate are applied against the actual measured and finished quantities, there is an actual saving on our gross estimate of nearly \$1,000,000.00.

1970

The first of the two main objectives of the project is to improve the living standards of the population of the project area. This is to be achieved by increasing the productivity of the agricultural sector and by developing the non-agricultural sector. The second objective is to improve the social services of the project area, particularly in the fields of health, education and housing.

1971

The second of the two main objectives of the project is to improve the living standards of the population of the project area. This is to be achieved by increasing the productivity of the agricultural sector and by developing the non-agricultural sector. The second objective is to improve the social services of the project area, particularly in the fields of health, education and housing.

1972

The third of the two main objectives of the project is to improve the living standards of the population of the project area. This is to be achieved by increasing the productivity of the agricultural sector and by developing the non-agricultural sector. The third objective is to improve the social services of the project area, particularly in the fields of health, education and housing.

"Salvage."

"We find that your engineers have written into the construction costs to date, 75% of the total plant cost, including not only the inflation of value during the war period, but a liberal allowance for ordinary depreciation. We are of the opinion that at least \$1,200,000.00 may justifiably be added to the present book value of this plant."

"Power Capacity."

"In the September, 1920 estimate, the plans contemplated an ultimate production of 450,000 H.P. The high class workmanship and the refinements and accuracy of the construction features, which minimize friction, and are the factors controlling the rate of flow through the canal, will give an increased capacity, over that estimated in our report, of 50,000 H.P. or more."

"Conclusion."

"From our examination of the facts, we concluded that while the results which your engineers aimed at and worked for may have cost more than they or ourselves anticipated, there is no doubt in our minds, that in maintaining the high class of workmanship the extra money was well spent, and that the expenditure as a whole will be vindicated by the availability, in the public interest, of a large quantity of extra power at a price which will ultimately be in substantial agreement with the September, 1920 estimate."

Watson

The first thing I noticed when I stepped out of the train was the cold. It was a sharp contrast to the warm, humid air of the South. I had heard that the weather was terrible, but I didn't realize it would be so different. The people here were so friendly, so welcoming. It was a relief to find a place where I could feel at home. I had heard that the people were unfriendly, but I was wrong. They were just as kind as the people back home. I was lucky to have found a place where I could feel at home.

Watson

The first thing I noticed when I stepped out of the train was the cold. It was a sharp contrast to the warm, humid air of the South. I had heard that the weather was terrible, but I didn't realize it would be so different. The people here were so friendly, so welcoming. It was a relief to find a place where I could feel at home. I had heard that the people were unfriendly, but I was wrong. They were just as kind as the people back home. I was lucky to have found a place where I could feel at home.

Watson

The first thing I noticed when I stepped out of the train was the cold. It was a sharp contrast to the warm, humid air of the South. I had heard that the weather was terrible, but I didn't realize it would be so different. The people here were so friendly, so welcoming. It was a relief to find a place where I could feel at home. I had heard that the people were unfriendly, but I was wrong. They were just as kind as the people back home. I was lucky to have found a place where I could feel at home.

Summary of Advisory Reports.

For the purposes of discussion, the advisory reports, or parts thereof, may be divided into three main classifications, namely, (1) those dealing with the intake, (2) those dealing with hydraulic conditions, and (3) those dealing with general features and costs. Of the two latter classifications, namely hydraulic conditions, and general features and costs, certain reports were obtained in the early stages of the work, while the remainder were not asked for until after the beginning of the year 1920 when the project was well advanced in the matter of field work and design.

Reports on the Intake.

The design of the Intake was first taken up in a conference between the engineers of the Hydro-Electric Power Commission, Professor R. B. Angus and Mr. Groat, at Pittsburgh. Following this conference the Intake Experiments of 1918 were carried out in the Dufferin Islands Channel. These experiments served to eliminate a fan-shaped Intake suggested by Mr. Groat, and to establish, as feasible, an Intake of approximately rectangular outline, and of a limited length and width, but they were not conclusive in the selection of type.

In October, 1918, Mr. R. D. Johnson was asked to present his ideas on the design of the Intake. He was furnished with the information already gather-

[illegible]

ed, and on the 31st of January, 1919, the Johnson "Study" was submitted.

The Hydro-Electric Commission then engaged Mr. Angus to take charge of the investigations of the type suggested by Johnson's "Study", and of another type devised by the engineers of the Hydro-Electric Power Commission. Again the Dufferin Islands model was used, and on November 5th, 1919, the experiments were concluded.

The second series of experiments proved the Johnson "Study" unnecessarily long, and demonstrated that both types would be completely satisfactory in their diversion of the necessary water from the Niagara River, with the complete exclusion of ice. Mr. Angus's record supported the "Hydro-Electric Power Commission Scheme", finding it effective, simple in design and economical in first cost.

On October 30th, 1919, Mr. Johnson was again consulted by the Hydro-Electric Power Commission, and on March 1st, 1920, he forwarded his "final design", remodelled and curtailed, "according to the result of the experiments of 1919". This "final design" would compare more favorably as regards first cost with the "Hydro-Electric Power Commission Scheme" than the design subjected to experimental test under Mr. Angus in the summer of 1919.

The "final design" consists of a series of piers carrying a deck and curtain wall. The piers are arranged in five groups providing three clear openings in each group, 18 feet wide and of adjustable height, with a maximum opening of 35 feet. These groups, in turn, are located between six "gathering tubes" spaced 100 feet apart, each tube being 575 feet long. The outer ends of the tubes are provided with slots for the entrance of the water for a length of 500

1. The first step in the design process is to define the problem. This involves identifying the client's needs and objectives, and determining the scope of the project. Once the problem is defined, the next step is to research and gather information. This includes looking at existing designs, materials, and construction methods. The third step is to develop a concept or design. This involves creating a series of sketches and models that illustrate the proposed design. The fourth step is to refine the design. This involves making adjustments to the design based on feedback from the client and other stakeholders. The fifth step is to prepare the final design documents. This includes creating a set of detailed drawings and specifications that will be used to guide the construction of the building. The final step is to construct the building. This involves hiring a contractor to build the building according to the design documents.

(C-61)

feet in each. At the inner end of each tube and downstream from the piers and curtain wall, a diffuser tube, 75 feet in length, is provided for spreading the flow uniformly into the Welland River.

In 1920 the "final design" was submitted to Messrs. Hugh L. Cooper & Company who strongly condemned it on the ground of unnecessary expense, and recommended in its place a type of fixed boom for diverting the ice away from the Welland River, at an estimated saving of two and three-quarter million dollars.

In the fall of 1920 Mr. R. S. Lea reported that in his opinion the expenditure on the proposed intake was entirely justifiable owing to the improved conditions it would create during the winter season.

In carrying out the construction of the Intake, the Hydro-Electric Power Commission has now undertaken the building of the piers and curtain wall referred to above, together with the diffuser tubes, downstream, and 100 feet of the gathering tubes upstream therefrom, with the intention of ultimately completing the gathering tubes, if found necessary.

Reports on Hydraulic Conditions.

The first advisory report on hydraulic conditions was made by Mr. Johnson on February 1st, 1917, who then dealt with the characteristics of the rock section of the canal, and made recommendations in regard to the shape of the canal section, and in regard to what elevation of the Chippawa Pool should be used as a basis for calculation, and finally in regard to provision for surges in the canal.

In April, 1917, Mr. Johnson made a second report, dealing with alternative

methods of carrying out an ultimate development of 900,000 horse power, with particular reference to open canals and pressure tunnels, with a recommendation in favor of the latter. This recommendation, however, was withdrawn in a later report of June 1st, 1920.

A third report, dated July 30th, 1917, by Mr. Johnson, goes somewhat more fully into the hydraulic characteristics of the canal, deals with ice conditions, and makes certain recommendations with regard thereto.

The elevation of the Chippewa Pool is discussed in reports by Messrs. Hugh L. Cooper & Company, on August 7th and October 22nd, 1920, by Mr. R. S. Lea on October 26th, 1920, and by the Niagara Falls Power Company, through Mr. Schoellkopf, in a letter dated October 18th, 1920.

The recommendations and discussions will be dealt with more fully in Chapter "D", - "Power Available".

Reports on General Features and Costs.

The first advisory reports with regard to cost, were obtained from Mr. Douglass in September, 1917, and dealt with estimates of unit costs for various kinds of construction work. Messrs. Hugh L. Cooper & Company submitted estimates of cost for various projects under date of August 7th, 1920, in their letter of transmittal of the same date, and in their final report, October 22nd, 1920, they criticise various phases of the designs, methods of construction and management, and make some recommendations in connection therewith.

Messrs. Francis Lee Stuart and H. S. Kerbaugh, under date of September 30th, 1920, discussed the status of the work and prepared detailed estimates of

1800E

...the ... of the ...
...the ... of the ...
...the ... of the ...

...the ... of the ...
...the ... of the ...
...the ... of the ...

...the ... of the ...
...the ... of the ...
...the ... of the ...

...the ... of the ...
...the ... of the ...
...the ... of the ...

...the ... of the ...
...the ... of the ...
...the ... of the ...

...the ... of the ...

(C-63)

cost, and later, under date of December 13th, 1921, made a report on the general progress and condition of the development.

The following table gives in summarized form the principal recommendations of the advisory engineers, and the disposition thereof:-

Summary of Recommendations.

Author and Date.

Recommendation.

Disposition.

R. D. Johnson,
February 1, 1917.

- (a) Canal section should be in proportion of 1 to 1 instead of 2 to 1.....Adopted.
- (b) For basis of calculations elevation 558 for Chippewa Pool is recommended.....Adopted in part, but a higher elevation was used for fixing the effective capacity of the project.
- (c) Provision for a rise of 8 feet in forebay due to surges....Adopted.

R. D. Johnson,
April 16, 1917.

- (a) Adoption of a pressure tunnel project.....Not adopted, and at later date Mr. Johnson admits that canal project is preferable.

A. C. Douglass,
September 19, 1917.)
September 24, 1917.)

- (a) Estimates cost at \$1.56 per cu. yd. for rock excavation.....(These excavation figures were not adopted by the H.E.P.C. engineers for the reason that they were based on steam shovel practice instead of on electrical equipment.
- (b) \$0.35 per cu. yd. for earth excavation.....
- (c) \$6.50 per cu. yd. for concrete.....

10-10

Very truly yours,
Walter J. Wheeler & Company

Enclosed for Mr. J. J. Wheeler are two copies of the report of the
committee on the subject of the proposed amendment to the

constitution of the State

COPY

(a) The committee on the subject of the proposed amendment to the
constitution of the State has the honor to acknowledge the receipt of
the report of the committee on the subject of the proposed amendment to the

(b) The committee on the subject of the proposed amendment to the
constitution of the State has the honor to acknowledge the receipt of
the report of the committee on the subject of the proposed amendment to the

(c) The committee on the subject of the proposed amendment to the
constitution of the State has the honor to acknowledge the receipt of
the report of the committee on the subject of the proposed amendment to the

(d) The committee on the subject of the proposed amendment to the
constitution of the State has the honor to acknowledge the receipt of
the report of the committee on the subject of the proposed amendment to the

(e) The committee on the subject of the proposed amendment to the
constitution of the State has the honor to acknowledge the receipt of
the report of the committee on the subject of the proposed amendment to the

(f) The committee on the subject of the proposed amendment to the
constitution of the State has the honor to acknowledge the receipt of
the report of the committee on the subject of the proposed amendment to the

(g) The committee on the subject of the proposed amendment to the
constitution of the State has the honor to acknowledge the receipt of
the report of the committee on the subject of the proposed amendment to the

(h) The committee on the subject of the proposed amendment to the
constitution of the State has the honor to acknowledge the receipt of
the report of the committee on the subject of the proposed amendment to the

(i) The committee on the subject of the proposed amendment to the
constitution of the State has the honor to acknowledge the receipt of
the report of the committee on the subject of the proposed amendment to the

(C-64)

Summary of Recommendations (Cont'd—#2).

<u>Author and Date.</u>	<u>Recommendation.</u>	<u>Disposition.</u>
R. D. Johnson, July 30, 1918.	(a) A constant radius for each side of canal at the bends.....	Adopted.
	(b) Ice chute to run partly full.....	Adopted.
	(c) Skimmer for full width of canal.....	Not adopted for present, but provision made for future installation if found advisable.
	(d) Concrete lining for canal with deeper excavation.....	Adopted.
R. D. Johnson, March 1, 1920.	(a) Recommendations for design of Intake.....	Partly adopted with provision for complete adoption in future.
	(a) Approves canal project rather than tunnel.....	
Hugh L. Cooper & Company. August 7, 1920.) October 22, 1920.)	(a) Elevation of Chippawa Pool as 558.0 instead of 560.5.....	Not adopted.
	(b) Increase of slope of canal floor.....	Not adopted.
	(c) Skimming works in forebay.....	Not adopted for present, but provision made for future installation if found advisable.
	(d) Additional distribution system in forebay.....	Previously adopted.
	(e) Abandoning intake design and substituting fixed boom.....	Not adopted.
	(f) Bonus system for labor.....	Not adopted.
	(g) Whirlpool section should be tested with water.....	Not adopted.
	(h) Slopes of whirlpool section should be 2 to 1.....	Not adopted.
	(i) Plant should be increased to 20,000 cu. ft. per sec. capacity.....	Not adopted.

Summary of Recommendations (Cont'd--#3).

<u>Author and Date.</u>	<u>Recommendation.</u>	<u>Disposition.</u>
Stuart and Kerbaugh. September 30, 1920.	(a) Additional crushing plant and sale of stone	Adopted in part.
R. S. Lea, October 26, 1920.	(a) Elevation of pool should be taken at 559.5	Adopted at time, but later modified.

Walter J. Francis
Consulting Engineer.

Toronto, July 20th, 1922.

COPY

[illegible]

2000, 1999, 1998, 1997, 1996, 1995, 1994, 1993, 1992, 1991, 1990, 1989, 1988, 1987, 1986, 1985, 1984, 1983, 1982, 1981, 1980, 1979, 1978, 1977, 1976, 1975, 1974, 1973, 1972, 1971, 1970, 1969, 1968, 1967, 1966, 1965, 1964, 1963, 1962, 1961, 1960, 1959, 1958, 1957, 1956, 1955, 1954, 1953, 1952, 1951, 1950, 1949, 1948, 1947, 1946, 1945, 1944, 1943, 1942, 1941, 1940, 1939, 1938, 1937, 1936, 1935, 1934, 1933, 1932, 1931, 1930, 1929, 1928, 1927, 1926, 1925, 1924, 1923, 1922, 1921, 1920, 1919, 1918, 1917, 1916, 1915, 1914, 1913, 1912, 1911, 1910, 1909, 1908, 1907, 1906, 1905, 1904, 1903, 1902, 1901, 1900, 1899, 1898, 1897, 1896, 1895, 1894, 1893, 1892, 1891, 1890, 1889, 1888, 1887, 1886, 1885, 1884, 1883, 1882, 1881, 1880, 1879, 1878, 1877, 1876, 1875, 1874, 1873, 1872, 1871, 1870, 1869, 1868, 1867, 1866, 1865, 1864, 1863, 1862, 1861, 1860, 1859, 1858, 1857, 1856, 1855, 1854, 1853, 1852, 1851, 1850, 1849, 1848, 1847, 1846, 1845, 1844, 1843, 1842, 1841, 1840, 1839, 1838, 1837, 1836, 1835, 1834, 1833, 1832, 1831, 1830, 1829, 1828, 1827, 1826, 1825, 1824, 1823, 1822, 1821, 1820, 1819, 1818, 1817, 1816, 1815, 1814, 1813, 1812, 1811, 1810, 1809, 1808, 1807, 1806, 1805, 1804, 1803, 1802, 1801, 1800, 1799, 1798, 1797, 1796, 1795, 1794, 1793, 1792, 1791, 1790, 1789, 1788, 1787, 1786, 1785, 1784, 1783, 1782, 1781, 1780, 1779, 1778, 1777, 1776, 1775, 1774, 1773, 1772, 1771, 1770, 1769, 1768, 1767, 1766, 1765, 1764, 1763, 1762, 1761, 1760, 1759, 1758, 1757, 1756, 1755, 1754, 1753, 1752, 1751, 1750, 1749, 1748, 1747, 1746, 1745, 1744, 1743, 1742, 1741, 1740, 1739, 1738, 1737, 1736, 1735, 1734, 1733, 1732, 1731, 1730, 1729, 1728, 1727, 1726, 1725, 1724, 1723, 1722, 1721, 1720, 1719, 1718, 1717, 1716, 1715, 1714, 1713, 1712, 1711, 1710, 1709, 1708, 1707, 1706, 1705, 1704, 1703, 1702, 1701, 1700, 1699, 1698, 1697, 1696, 1695, 1694, 1693, 1692, 1691, 1690, 1689, 1688, 1687, 1686, 1685, 1684, 1683, 1682, 1681, 1680, 1679, 1678, 1677, 1676, 1675, 1674, 1673, 1672, 1671, 1670, 1669, 1668, 1667, 1666, 1665, 1664, 1663, 1662, 1661, 1660, 1659, 1658, 1657, 1656, 1655, 1654, 1653, 1652, 1651, 1650, 1649, 1648, 1647, 1646, 1645, 1644, 1643, 1642, 1641, 1640, 1639, 1638, 1637, 1636, 1635, 1634, 1633, 1632, 1631, 1630, 1629, 1628, 1627, 1626, 1625, 1624, 1623, 1622, 1621, 1620, 1619, 1618, 1617, 1616, 1615, 1614, 1613, 1612, 1611, 1610, 1609, 1608, 1607, 1606, 1605, 1604, 1603, 1602, 1601, 1600, 1599, 1598, 1597, 1596, 1595, 1594, 1593, 1592, 1591, 1590, 1589, 1588, 1587, 1586, 1585, 1584, 1583, 1582, 1581, 1580, 1579, 1578, 1577, 1576, 1575, 1574, 1573, 1572, 1571, 1570, 1569, 1568, 1567, 1566, 1565, 1564, 1563, 1562, 1561, 1560, 1559, 1558, 1557, 1556, 1555, 1554, 1553, 1552, 1551, 1550, 1549, 1548, 1547, 1546, 1545, 1544, 1543, 1542, 1541, 1540, 1539, 1538, 1537, 1536, 1535, 1534, 1533, 1532, 1531, 1530, 1529, 1528, 1527, 1526, 1525, 1524, 1523, 1522, 1521, 1520, 1519, 1518, 1517, 1516, 1515, 1514, 1513, 1512, 1511, 1510, 1509, 1508, 1507, 1506, 1505, 1504, 1503, 1502, 1501, 1500, 1499, 1498, 1497, 1496, 1495, 1494, 1493, 1492, 1491, 1490, 1489, 1488, 1487, 1486, 1485, 1484, 1483, 1482, 1481, 1480, 1479, 1478, 1477, 1476, 1475, 1474, 1473, 1472, 1471, 1470, 1469, 1468, 1467, 1466, 1465, 1464, 1463, 1462, 1461, 1460, 1459, 1458, 1457, 1456, 1455, 1454, 1453, 1452, 1451, 1450, 1449, 1448, 1447, 1446, 1445, 1444, 1443, 1442, 1441, 1440, 1439, 1438, 1437, 1436, 1435, 1434, 1433, 1432, 1431, 1430, 1429, 1428, 1427, 1426, 1425, 1424, 1423, 1422, 1421, 1420, 1419, 1418, 1417, 1416, 1415, 1414, 1413, 1412, 1411, 1410, 1409, 1408, 1407, 1406, 1405, 1404, 1403, 1402, 1401, 1400, 1399, 1398, 1397, 1396, 1395, 1394, 1393, 1392, 1391, 1390, 1389, 1388, 1387, 1386, 1385, 1384, 1383, 1382, 1381, 1380, 1379, 1378, 1377, 1376, 1375, 1374, 1373, 1372, 1371, 1370, 1369, 1368, 1367, 1366, 1365, 1364, 1363, 1362, 1361, 1360, 1359, 1358, 1357, 1356, 1355, 1354, 1353, 1352, 1351, 1350, 1349, 1348, 1347, 1346, 1345, 1344, 1343, 1342, 1341, 1340, 1339, 1338, 1337, 1336, 1335, 1334, 1333, 1332, 1331, 1330, 1329, 1328, 1327, 1326, 1325, 1324, 1323, 1322, 1321, 1320, 1319, 13

Additional evidence (a)
 ... to also ...

1. The first step is to identify the problem.
 2. The second step is to define the problem.
 3. The third step is to analyze the problem.
 4. The fourth step is to develop a solution.
 5. The fifth step is to implement the solution.
 6. The sixth step is to evaluate the solution.
 7. The seventh step is to monitor the solution.
 8. The eighth step is to maintain the solution.
 9. The ninth step is to improve the solution.
 10. The tenth step is to document the solution.

1. The investigation of the case of the missing person, who was last seen on 10/10/1964, is being conducted by the local police.

1992 1993 1994 1995 1996 1997 1998 1999 2000 2001 2002 2003 2004 2005 2006 2007 2008 2009 2010 2011 2012 2013 2014 2015 2016 2017 2018 2019 2020 2021 2022 2023 2024 2025 2026 2027 2028 2029 2030 2031 2032 2033 2034 2035 2036 2037 2038 2039 2040 2041 2042 2043 2044 2045 2046 2047 2048 2049 2050 2051 2052 2053 2054 2055 2056 2057 2058 2059 2060 2061 2062 2063 2064 2065 2066 2067 2068 2069 2070 2071 2072 2073 2074 2075 2076 2077 2078 2079 2080 2081 2082 2083 2084 2085 2086 2087 2088 2089 2090 2091 2092 2093 2094 2095 2096 2097 2098 2099 2100 2101 2102 2103 2104 2105 2106 2107 2108 2109 2110 2111 2112 2113 2114 2115 2116 2117 2118 2119 2120 2121 2122 2123 2124 2125 2126 2127 2128 2129 2130 2131 2132 2133 2134 2135 2136 2137 2138 2139 2140 2141 2142 2143 2144 2145 2146 2147 2148 2149 2150 2151 2152 2153 2154 2155 2156 2157 2158 2159 2160 2161 2162 2163 2164 2165 2166 2167 2168 2169 2170 2171 2172 2173 2174 2175 2176 2177 2178 2179 2180 2181 2182 2183 2184 2185 2186 2187 2188 2189 2190 2191 2192 2193 2194 2195 2196 2197 2198 2199 2200 2201 2202 2203 2204 2205 2206 2207 2208 2209 2210 2211 2212 2213 2214 2215 2216 2217 2218 2219 2220 2221 2222 2223 2224 2225 2226 2227 2228 2229 2230 2231 2232 2233 2234 2235 2236 2237 2238 2239 2240 2241 2242 2243 2244 2245 2246 2247 2248 2249 2250 2251 2252 2253 2254 2255 2256 2257 2258 2259 2260 2261 2262 2263 2264 2265 2266 2267 2268 2269 2270 2271 2272 2273 2274 2275 2276 2277 2278 2279 2280 2281 2282 2283 2284 2285 2286 2287 2288 2289 2290 2291 2292 2293 2294 2295 2296 2297 2298 2299 2300 2301 2302 2303 2304 2305 2306 2307 2308 2309 2310 2311 2312 2313 2314 2315 2316 2317 2318 2319 2320 2321 2322 2323 2324 2325 2326 2327 2328 2329 2330 2331 2332 2333 2334 2335 2336 2337 2338 2339 2340 2341 2342 2343 2344 2345 2346 2347 2348 2349 2350 2351 2352 2353 2354 2355 2356 2357 2358 2359 2360 2361 2362 2363 2364 2365 2366 2367 2368 2369 2370 2371 2372 2373 2374 2375 2376 2377 2378 2379 2380 2381 2382 2383 2384 2385 2386 2387 2388 2389 2390 2391 2392 2393 2394 2395 2396 2397 2398 2399 2400 2401 2402 2403 2404 2405 2406 2407 2408 2409 2410 2411 2412 2413 2414 2415 2416 2417 2418 2419 2420 2421 2422 2423 2424 2425 2426 2427 2428 2429 2430 2431 2432 2433 2434 2435 2436 2437 2438 2439 2440 2441 2442 2443 2444 2445 2446 2447 2448 2449 2450 2451 2452 2453 2454 2455 2456 2457 2458 2459 2460 2461 2462 2463 2464 2465 2466 2467 2468 2469 2470 2471 2472 2473 2474 2475 2476 2477 2478 2479 2480 2481 2482 2483 2484 2485 2486 2487 2488 2489 2490 2491 2492 2493 2494 2495 2496 2497 2498 2499 2500 2501 2502 2503 2504 2505 2506 2507 2508 2509 2510 2511 2512 2513 2514 2515 2516 2517 2518 2519 2520 2521 2522 2523 2524 2525 2526 2527 2528 2529 2530 2531 2532 2533 2534 2535 2536 2537 2538 2539 2540 2541 2542 2543 2544 2545 2546 2547 2548 2549 2550 2551 2552 2553 2554 2555 2556 2557 2558 2559 2560 2561 2562 2563 2564 2565 2566 2567 2568 2569 2570 2571 2572 2573 2574 2575 2576 2577 2578 2579 2580 2581 2582 2583 2584 2585 2586 2587 2588 2589 2590 2591 2592 2593 2594 2595 2596 2597 2598 2599 2600 2601 2602 2603 2604 2605 2606 2607 2608 2609 2610 2611 2612 2613 2614 2615 2616 2617 2618 2619 2620 2621 2622 2623 2624 2625 2626 2627 2628 2629 2630 2631 2632 2633 2634 2635 2636 2637 2638 2639 2640 2641 2642 2643 2644 2645 2646 2647 2648 2649 2650 2651 2652 2653 2654 2655 2656 2657 2658 2659 2660 2661 2662 2663 2664 2665 2666 2667 2668 2669 2670 2671 2672 2673 2674 2675 2676 2677 2678 2679 2680 2681 2682 2683 2684 2685 2686 2687 2688 2689 2690 2691 2692 2693 2694 2695 2696 2697 2698 2699 2700 2701 2702 2703 2704 2705 2706 2707 2708 2709 2710 2711 2712 2713 2714 2715 2716 2717 2718 2719 2720 2721 2722 2723 2724 2725 2726 2727 2728 2729 2730 2731 2732 2733 2734 2735 2736 2737 2738 2739 2740 2741 2742 2743 2744 2745 2746 2747 2748 2749 2750 2751 2752 2753 2754 2755 2756 2757 2758 2759 2760 2761 2762 2763 2764 2765 2766 2767 2768 2769 2770 2771 2772 2773 2774 2775 2776 2777 2778 2779 2780 2781 2782 2783 2784 2785 2786 2787 2788 2789 2790 2791 2792 2793 2794 2795 2796 2797 2798 2799 2800 2801 2802 2803 2804 2805 2806 2807 2808 2809 2810

CONFIDENTIAL

Y903

